# BKG Data Center

Volkmar Thorandt, Reiner Wojdziak

#### Abstract

This report summarizes the activities and background information of the IVS Data Center for the year 2012. Included is information about functions, structure, technical equipment, and staff members of the BKG Data Center.

### 1. BKG Data Center Functions

The BKG (Federal Agency for Cartography and Geodesy) Data Center is one of the three IVS Primary Data Centers. It archives all VLBI related data of IVS components and provides public access for the community. The BKG Data Center is connected to the OPAR and GSFC CDDIS Data Centers by mirroring the OPAR and the CDDIS file stocks several times per day. The following sketch shows the principle of mirroring:




Figure 1. Principle of mirroring.

IVS components can choose one of these Data Centers through which to put their data into the IVS network by using its incoming area, which each of them has at its disposal. The BKG incoming area is protected, and users need to obtain the username and the password to get access.

An incoming script watches the incoming area and checks the syntax of the files sent by IVS components. If it is okay, the script moves the files into the Data Center directories. Otherwise the files will be sent to a badfile area. Furthermore, the incoming script informs the responsible staff at the Data Center by sending e-mails about its activities. The incoming script is part of the technological unit which is responsible for managing the IVS and the Operational Data Center and for carrying out the first analysis steps in an automatic manner. All activities are monitored to guarantee data consistency and to control all analysis steps from data arrival to delivery of analysis products to IVS.

IVS 2012 Annual Report 221

Public access to the BKG Data Center is available through FTP and HTTP at the following Web sites:

FTP: ftp://ivs.bkg.bund.de/pub/vlbi/

HTTP: http://ivs.bkg.bund.de/vlbi/

Structure of the BKG IVS Data Center:

vlbi/ : root directory

ivs-special/ : special CRF investigations

ivscontrol/ : controlfiles for the data center

ivsdata/ : VLBI observation files

trf/ : terrestrial frames

daily\_sinex/ : daily sinex files (24h sessions)

int\_sinex/ : daily sinex files (Intensive sessions)

trop/ : troposphere

# 2. Technical Equipment

• DELL Server (SUSE Linux operating system)

• disk space: 500 GBytes (Raid system)

• backup: automatic tape library

# 3. Staff Members

- 1. Volkmar Thorandt (coordination, data analysis, data center; volkmar.thorandt@bkg.bund.de)
- 2. Reiner Wojdziak (data center, Web design; reiner.wojdziak@bkg.bund.de)
- 3. Dieter Ullrich (data analysis, data center; dieter.ullrich@bkg.bund.de)
- 4. Gerald Engelhardt (data analysis; gerald.engelhardt@bkg.bund.de)