

General Disclaimer

One or more of the Following Statements may affect this Document


- This document has been reproduced from the best copy furnished by the organizational source. It is being released in the interest of making available as much information as possible.
- This document may contain data, which exceeds the sheet parameters. It was furnished in this condition by the organizational source and is the best copy available.
- This document may contain tone-on-tone or color graphs, charts and/or pictures, which have been reproduced in black and white.
- This document is paginated as submitted by the original source.
- Portions of this document are not fully legible due to the historical nature of some of the material. However, it is the best reproduction available from the original submission.

ttn: Mrs
Iites

APPLICATIONS TECHNOLOGY SATELLITE


HUGHES

HUGHES AIRCRAFT COMPANY
SPACE SYSTEMS DIVISION



QUARTERLY PROGRESS REPORT NUMBER 18

1 September through 30 November 1968



N 69-19699

(ACCESSION NUMBER) 48 (THRU) 1

(PAGES) 31 (CODE) 31

(CATEGORY)

CC# 100329 (NASA CR OR TMX OR AD NUMBER)

FACILITY FORM 602

APPLICATIONS TECHNOLOGY SATELLITE


QUARTERLY PROGRESS REPORT NUMBER 18

1 September through 30 November 1968

NASA Contract NAS 5-3823



SSD 80523R



PRECEDING PAGE BLANK NOT FILMED.

CONTENTS

	<u>Page</u>
1. PROGRAM SUMMARY	1-1
2. SUBSYSTEM DEVELOPMENT AND FABRICATION	2-1
Spinup System	2-1
Despin System	2-1
Reaction Control Systems	2-1
Thermal Control	2-3
Power Subsystems	2-10
Wiring Harness	2-16
Heat Pipe - Solar Panel Project	2-17
Control Electronics	2-22
Communication Subsystem	2-23
Bibliography	2-25
3. SPACECRAFT DEVELOPMENT, FABRICATION, AND TEST	3-1
Spacecraft Development	3-1
Structure, General Arrangement, and Integration	3-6
ATS-E Spacecraft Fabrication	3-6
ATS-E Spacecraft Test	3-7
Bibliography	3-9
4. GOVERNMENT-FURNISHED EQUIPMENT INTERFACES	4-1
ATS-E Activity	4-1
Apogee Motors	4-4
Configuration Management	4-5
5. TECHNICAL SUPPORT ITEMS	5-1
Components and Materials	5-1
Quality Control	5-1

1. PROGRAM SUMMARY

The Applications Technology Satellite (ATS) spacecraft program provides a relatively large, adaptable payload capability designed to achieve long life in circular, medium-altitude orbits or in the synchronous, equatorial orbit. Gravity-gradient stabilization maintains vehicle orientation in the medium-altitude orbit, and either gravity or spin stabilization, depending on mission objectives, is used for vehicle orientation in the synchronous orbit. Table 1-1 shows the basic spacecraft parameters and payloads.

The ATS development and launch program provides for the fabrication of basic spacecraft and system test equipment, using the techniques and subsystems developed under the Advance Technological Development Program (NAS 5-2797). Appropriate combinations of equipment are integrated with the basic spacecraft to complete the flight vehicles. The planned program includes vehicle and subsystem developmental design verification testing and flight acceptance testing of each flight vehicle. In addition, launch center operations and mission operations in support of the vehicle launches and initial orbital operations are included.

On 6 December 1966 at 10:12 a.m. EST, the first spacecraft (ATS-1) was successfully launched from Cape Kennedy. On the second apogee, the apogee motor was fired, placing the spacecraft into its planned synchronous orbit. At approximately 12 noon on 15 December 1966, the satellite was on station over the Pacific Ocean. To date, the spacecraft and all on-board experiments have been operating successfully.

On 5 April 1967, the second spacecraft (ATS-2) was launched from Cape Kennedy. The Agena launch vehicle successfully established a transfer ellipse to the intended 600-n. mi. apogee. However, the Agena failed to provide a second burn at apogee. As a result, the spacecraft is in a highly elliptical orbit (perigee 100 n. mi.) instead of the circular orbit required for proper performance of the gravity-gradient stabilization system. All subsystems and experiments on the spacecraft have been turned on and are operating properly.

On 5 November 1967 at 6:36 p.m. EST, the third spacecraft (ATS-3) was successfully launched from Cape Kennedy. At 10:37 a.m. EST on 6 November, the apogee motor was fired, placing the spacecraft into its planned synchronous orbit.

On 10 August 1968, the fourth spacecraft (ATS-4) was launched from Cape Kennedy. The Centaur launch vehicle failed to provide a second burn at the second equatorial crossing (first ascending node). As a result, the spacecraft was never separated from the Centaur vehicle and remained in a low-altitude parking orbit (110 by 413 n. mi. with a 26-degree inclination). The ATS-4/Centaur vehicle re-entered the atmosphere on 17 October 1968. All subsystems had been in operation on the spacecraft with no known anomalies.

The remaining launch sequence consists of one synchronous-altitude gravity-gradient stabilized (S/G) launch, ATS-E.

TABLE 1-1. BASIC SPACECRAFT PARAMETERS

Physical Configuration	S/G 56-inch-diameter Cylinder	S/S 57.6-inch-diameter Cylinder	M/G 56-inch-diameter Cylinder
Weight	1730 pounds at launch; 775 pounds in 24-hour equatorial orbit	1625 pounds at launch; 775 pounds in 24-hour equatorial orbit	702 pounds at launch and in orbit
Apogee motor	Scaled JPL Starfinder	Scaled JPL Starfinder	N/A
Control systems	5-pound thrust N_2H_4 system to get on station 5 x 10^{-4} pound thrust subliming solid system (inversion) 10 ⁻⁵ pound thrust resistojet system (east-west stationkeeping)	5-pound thrust H_2O_2 system to get on station 5-pound thrust H_2O_2 system for station-keeping east-west and north-south 5-pound thrust hydrazine (in addition to H_2O_2) for stationkeeping on ATS-C	5 x 10^{-4} pound thrust subliming solid system for inversion
Electrical power	N/P solar cell array 130 watts initial Two 6 amp-hr batteries (22 cells each)	N/P solar cell array 175 watts initial Two 6 amp-hr batteries (22 cells each)	N/P solar cell array 130 watts initial Two 6 amp-hr batteries (22 cells each)
Telemetry	Four 2.1-watt transmitters 2 at 136.470 MHz 2 at 137.350 MHz Two 6 amp-hr batteries (22 cells each)	Four 2.1-watt transmitters 2 at 136.470 MHz 2 at 137.350 MHz Two encoders; GSFC PCM standard	Four 2.1-watt transmitters 2 at 136.470 MHz 2 at 137.350 MHz Two encoders; GSFC PCM standard
Command	Two receivers at approximately 150 MHz Two decoders; GSFC FSK standard	Two receivers at approximately 150 MHz Two decoders; GSFC FSK standard	Two receivers at approximately 150 MHz Two decoders; GSFC FSK standard
Communications	Two triple-mode repeaters 4-watt TWT power amplifier 18-dB receiving antenna 18-dB transmitting antenna 6301, 6212 MHz ground to spacecraft 4195, 4120 MHz spacecraft to ground	Two triple-mode repeaters 4- or 12-watt TWT power amplifier 8- or 18-dB receiving antenna 18-dB transmitting antenna 6301, 6212 MHz ground to spacecraft 4195, 4120 MHz spacecraft to ground	Two triple-mode repeaters 4-watt TWT power amplifier 10-dB transmitting and receiving antenna 6301, 6212 MHz ground to spacecraft 4195, 4120 MHz spacecraft to ground
Payloads	1 Ion engine Gravity-gradient stabilization and instrumentation Image orthicon camera 2 Gravity-gradient stabilization and instrumentation Ion engine EME Millimeter wave L-band repeater Solar damage experiment	1 Environment measurement VHF repeater Resistojet Spin-scan cloud camera Nutation experiment 2 Mechanical despun antenna Resistojet Image dissector camera Self-contained navigation experiment Reflectometer Multicolor spin-scan cloud camera VHF repeater Plume temperature measure experiment Solar cell damage experiment Coherent source Faraday rotation measurement	Environmental measurements experiment Albedo experiment Meteorological package Gravity-gradient stabilization and instrumentation

2. SUBSYSTEM DEVELOPMENT AND FABRICATION

SPINUP SYSTEM

The flight acceptance test on the ATS-E spinup system has been successfully completed and installed on the spacecraft.

DESPIN SYSTEM

A review of the ATS-D despin data indicates that the spin period of the spacecraft and attached booster changed from 9.4 to 9.8 seconds when the first-stage despin bobs were deployed. The predicted change was from 9.4 to 10.1 seconds.

Possible mechanical failure of components that would allow only one of the despin bobs to deploy has been investigated. No failure mode has been found which would provide a believable explanation to the data.

An analysis is being performed to determine whether the initial velocities induced in the bobs by the temperature compensator springs and the released mechanism could account for the lack of agreement between the predicted and the actual spin period change. These added velocities would cause the bobs to experience a series of "jerks" during deployment resulting in a final spin rate possibly differing from that normally expected. A digital program has been initiated in order to study this phenomenon.

At the start of the report period, fabrication of the despin system was completed to the existing configuration, except for final adjustment of the bob assembly (on "hold" by Engineering). At the close of the report period, the status had not changed. Also, there are indications that changes may be required to the configuration.

REACTION CONTROL SYSTEMS

Hydrogen Peroxide (H₂O₂) Reaction Control System

On 22 November, the ATS-3 hydrogen peroxide system was activated to determine system function. Ten maneuvers with 200 pulses each were commanded. There was no evidence of system operation. Additional

maneuvers are being considered for determining the amount of residual propellant in the peroxide reaction control system.

Hydrazine (N₂H₄) Reaction Control Systems (RCS)

The installation of the N₂H₄ RCS S/N F002 in the ATS-E structure was completed. The system is presently dry and under a blanket pressure of 50 psi. No additional effort is required until the system is serviced with referee propellant prior to spacecraft systems vibration testing. As part of the ATS-E support operations, the T-6 test vehicle was serviced with referee propellant.

Depletion of the residual hydrazine in the ATS-4 spacecraft was implemented. Nine steady-state firings were commanded to the radial motor with a total burn time of 41 minutes. During the last few firings, there was evidence of tank unporting, permitting both hydrazine and pressurant gas to flow to the motor. System pressure at the conclusion of the firing sequence was down to 56.4 psia.

The report period marks the completion of 1 year operation of the hydrazine RCS on ATS-3 with all functions of the system being satisfactory. At present, 16,902 pulses have been accumulated by the radial thruster with no apparent degradation of performance. The axial thruster has been pulsed 280 times.

The N₂H₄ servicing cart sustained minor damage in transit from AFETR back to Hughes. The cart is currently undergoing repairs. The scales will be replaced, components cleaned, reassembled, and certified.

Long-Term Storage Test of Quality Assurance System A Hydrazine (N₂H₄)

A long-term storage test of the QA system A, modified for N₂H₄ service in accordance with DP 30929-001, was satisfactorily terminated on 21 August 1968. Following completion of system matchmate firing tests on 22 June 1967, the system was reserviced to 31.5 pounds of N₂H₄ and pressurized to 120 psig with 1 percent helium - 99 percent N₂ gas. The system was then to have remained in an uncontrolled environment for an indefinite period of time. However, in October 1967, the system was subjected to a previously reported series of low inlet pressure firings on the axial and radial motors down to a minimum system pressure of 10 psig. After these tests and without reservicing (less than 5 pounds were required for the tests), the system was repressurized to 120 psig and the long-term storage test was resumed. Throughout the initial 4-month and the subsequent 10-month storage periods, there was no evidence of system pressure change when corrected for changes in temperature. This lack of pressure change indicates proper utilization of compatible materials of construction that have remained leakage-free over the ambient storage environment. The similar performance of the ATS-3 N₂H₄ RCS in orbit for the past 12 months serves to corroborate these findings. The QA system A hydrazine was offloaded on 21 August 1968 and an offload particle count sample of 1000 milliliters was taken without agitating the RCS. Correcting the sample to 100 milliliters produced the results shown in Table 2-1.

TABLE 2-1. PARTICLE COUNT RESULTS FROM OFFLOAD SAMPLES OF QA SYSTEM A N₂H₄

Range, microns	Specification Maximum	Results for 100-Milliliter Sample
5 to 10	5000	60
10 to 25	1500	34
25 to 50	750	10
50 to 100	250	13
100 to 200	15	2
Over 200	0	0
Metals over 100	0	0
Fibers	-	1

Immediately after offloading, the system was vacuum-dried and pressurized to 50 psig nitrogen storage blanket pressure in preparation for storage.

THERMAL CONTROL

ATS F-1/F-3 Flight Data Comparison and Analysis

A study was initiated to determine the causes of the large temperature differences observed between the ATS F-1 and ATS F-3 flight data. It had been expected, since the vehicles were almost identical in both design and mission, that the temperatures recorded during flight would be similar. This was not the case and the F-3 flight data indicated that some major change to the spacecraft had occurred which significantly affected the overall vehicle heat balance. Examination of the flight data and the results of a relatively simple thermal model of the vehicle led to the conclusion that some portion (approximately 25 percent or one segment) of the forward thermal barrier had been dislocated from its prescribed configuration. The resulting opening in the $\theta = 270$ -degree area exposed portions of the spacecraft to a direct view of space causing these areas to run colder, thus establishing a gradient across the vehicle.

The ATS F-3 is a spin-stabilized vehicle designed for synchronous orbit operation. Thermal control is accomplished by passive techniques using conduction and thermal radiation to establish an overall heat balance with the spacecraft's environment. ATS F-3 was identical to ATS F-1 with the exception of particular pieces of electrical equipment. These equipment changes did not affect the total heat balance of the vehicle. Early mission flight data (winter solstice) did not give a clear indication of the problem; however, shortly after equinox, it became apparent that the vehicle had

undergone some change which disturbed the thermal design. It appeared that the problem, which manifested itself as low temperatures and a gradient across the diameter of the vehicle, was located in the forward area. Since F-1 and F-3 had the same complement of temperature sensors, with the exception of the two located on the forward thermal barrier, a point-by-point comparison of flight data obtained from the two vehicles could be made. Table 2-2 presents this comparison for the sensors located in the forward area. All F-1 data were within the predicted ranges, and no abnormal gradients were recorded. During winter solstice, with the sun shining on the forward end of the vehicle, little difference was noted between the F-1 and F-3 data. However, close examination showed that a gradient had been established across the forward bulkhead with the temperature in the $\theta = 270$ -degree area running about 9 degrees colder than the temperature in the $\theta = 90$ -degree area. (Compare TC77 to TC78). During equinox and summer solstice, sensors showed lower readings for every point as well as confirming the 7° to 10° F gradient across the forward bulkhead. It is interesting to note that the sensor on the thermal barrier at $\theta = 270$ degrees completely drops off scale at equinox, a further indication that the problem was associated with this piece of hardware.

Two possible occurrences were hypothesized that could result in temperature changes of the magnitude recorded. The first of these was a localized blackening of the thermal barrier caused by plume impingement during the firing of the apogee motor. This blackening would significantly change the thermal surface properties of the barrier resulting in an increase in both the solar absorptance (α) and the IR emittance (ϵ). The second possible occurrence was the dislocation of one or more of the four segments of the thermal barrier, thus providing a direct view to space for some portions of the internal forward area. The effect of the removal of a segment of the thermal barrier would be to increase the heat that would be radiated to space across this segment's interface by at least 100 percent.

To attempt to determine the validity of either of these hypotheses, a simple thermal model was constructed which contained the main controlling parameters that determine the thermal balance for the spacecraft. To establish a baseline, an attempt was made to reasonably match the F-1 data. This was accomplished with only minor perturbations to the original vehicle design parameters. Table 2-3 presents the results of the final match of the F-1 flight data with the F-1 thermal model results. Only one model result falls outside the desired range determined by the flight data. This is the prediction for the thrust tube interior (apogee motor inert) during equinox and is due to the inaccuracies in modeling the thermal insulation that surrounds the apogee motor. Due to its isolation, the effect of this area on other areas within the spacecraft is negligible, and the results are included here only for completeness.

A word of explanation is necessary concerning the average forward solar panel temperature which is based on the flight data. Due to sensor location, the recorded temperatures for the forward panel do not directly reflect an average temperature. A nonlinear axial gradient exists in the forward panel due to its extended nature, and a method for establishing the

TABLE 2-2. COMPARISON OF ATS F-1 AND ATS F-3 FLIGHT DATA,
FORWARD AREA OF VEHICLES

Description	Temperatures, °F							
	65-Degree Sun Angle, Winter Solstice		90-Degree Sun Angle, March Equinox		115-Degree Sun Angle, Summer Solstice			
	F-1	F-3	F-1	F-3	F-1	F-3	F-1	F-3
Forward bulkhead, θ = 35 degrees, TC 77	74/82	72/78	58/65	48/54	56/62	45/51		
Forward bulkhead, θ = 260 degrees, TC 78	74/82	63/69	58/65	41/46	56/62	37/41		
Forward solar panel area 2 temperature, θ = 34 degrees station 49"	76/84	76/84	56/64	28/36	No data	7/15		
Forward solar panel area 4 temperature, θ = 188 degrees, station 35"	66/74	62/70	55/63	33/41	45/51	19/27		
Axial jet valve, θ = 90 degrees, TC 75, hydrazine (H ₂ O ₂ F-1)	70/80	~75	55/65	~54	40/48	~39		
Axial jet valve, θ = 270 degrees, TC 76, H ₂ O ₂ (both vehicles)	70/80	66/75	55/65	45/54	40/48	26/34		
Forward thermal barrier, θ = 90 degrees, TC 89*	--	~96	--	~24	--	~6		
Forward thermal barrier, θ = 270 degrees, TC 92*	--	~112	--	< 0	--	< 0		

*No temperature sensor in this area on ATS F-1.

TABLE 2-3. COMPARISON OF ATS F-1 FLIGHT DATA AND ANALYTICAL RESULTS
FROM ATS F-1 THERMAL MODEL

Description	Temperatures, °F					
	65-Degree Sun Angle, Winter Solstice		90-Degree Sun Angle, March Equinox		115-Degree Sun Angle Summer Solstice	
	F-1	Analysis	F-1	Analysis	F-1	Analysis
Center bay area (tanks)	60/72	68	52/64	63	60/72	65
Rib area (TWTs)	50/74	68	52/77	65	77/100	80
Thrust tube interior (apogee motor inert)	32/42	37	16/26	33*	33/43	41
Aft solar panel	56/64	63	60/68	62	59/67	59
Forward bulkhead, 0/180-degree segment (TC 77)	74/82	76	58/65	62	56/62	59
Forward bulkhead, 180/360-degree segment (TC 78)	74/82	76	58/65	62	56/62	59
Forward solar panel (area 2 temperature)	76/84	71	56/64	58	No data	49
Forward solar panel (area 4 temperature)	(75)→→→Average **→→→(60)→→→Average **→→→(45)	71	55/63	58	45/51	49
Forward thermal barrier, 0/180-degree segment***	--	87	--	52	--	43
Forward thermal barrier, 180/360-degree segment***	--	87	--	52	--	43
Antenna area	28/42	38	36/52	52	85/99	95

* Analytical result outside of flight data range (16° to 26°F) due to inaccurate modeling of motor thermal insulation.

** Calculated forward solar panel average temperature based on flight data. Model designed to predict this average.

*** No temperature sensor in this area on ATS F-1.

average temperature was used which had previously been formulated for solar panel studies. A tolerance equal to half the total flight data range ($\pm 4^\circ\text{F}$ for the F-1 data) is applied to the average. The thermal model was designed to predict average temperatures due to the coarseness of its nodal breakup. Therefore, model results falling within the prescribed range determined by the average and its tolerance establish an adequate match.

Plume impingement was first investigated as the possible cause of the problem. One set of computer runs for the three sun angles eliminated this from further consideration. It was assumed that the barrier was blackened over 50 percent of its total area and that the blackening was concentrated all in $\theta = 180$ to 360-degree segment. For the equinox and summer solstice conditions, the results showed a gradient of 10° to 15°F with absolute temperatures approximately 5°F above the flight data range for the $\theta = 90$ -degree area of the forward bulkhead. Most other temperatures fell within the desired ranges. For the winter solstice condition, a gradient of 25°F resulted on the forward bulkhead with most internal temperatures being 5°F or more above the flight data ranges. Also during this period, the model predicted that the blackened area of the barrier would reach a temperature of 155°F . Examination of these results showed that it would be necessary to assume more blackened area (increase IR emittance) to give the desired match with the flight data for the equinox and summer solstice conditions and less blackened area (decrease the predominance of the sun load) to obtain a match with the winter solstice data. These two opposing requirements are obviously incompatible.

The second hypothesis of the dislocation of a segment of barrier was then examined. The assumption was made that 25 percent (equivalent to one segment of the forward thermal barrier) had been removed leaving openings which provided portions of the spacecraft over the $\theta = 180$ - to 360-degree segment of the barrier for modeling purposes (a large number of pinholes). The results of the analysis are presented in Table 2-4. A good match was obtained for most internal areas of the vehicle with the exception of the internal thrust tube (apogee motor inert) which again experienced inaccuracies in the modeling of the thermal insulation. During winter solstice, the resulting bulkhead predictions were 5° to 10°F low; however, the desired gradient was established. Reducing the view to space from the bulkhead would remedy this problem. Forward solar panel temperatures show a fair match with the flight data during winter solstice and equinox and a very poor match for summer solstice. (Compare average of analytical results for the two forward solar panel nodes with the average solar panel temperature based on the flight data.) Exposing the forward panels to a larger view of space would allow more illumination during winter solstice (raising the temperature) and greater radiation capabilities during equinox and summer solstice (lowering the temperature). Although these two corrective actions for obtaining the desirable match for the bulkhead and forward solar panel temperatures with the respective flight data points seem to be contradictory, in actuality they are not and can be obtained by assuming different distributions of the openings. The initial assumption of equally distributed openings over the entire $\theta = 180$ - to 360-degree segment of the barrier could not physically occur, but model limitations forced this simplifying assumption. A good match for the thermal barrier could not be

TABLE 2-4. COMPARISON OF ATS F-3 FLIGHT DATA AND ANALYTICAL RESULTS
FROM ATS F-3 THERMAL MODEL

Description	Temperatures °F					
	65-Degree Sun Angle, Winter Solstice		90-Degree Sun Angle, March Equinox		115-Degree Sun Angle, Summer Solstice	
	F-3 Data	Analysis	F-3 Data	Analysis	F-3 Data	Analysis
Center bay area (tanks)	54/65	63	49/58	57	53/62	58
Rib area (TWTs)	35/75	65	33/76	61	62/96	77
Thrust tube interior (apogee motor inert)	34/44	33*	15/25	28*	40/50	36*
Aft solar panel	51/61	61	52/61	59	53/62	56
Forward bulkhead, 0/180-degree segment (TC 77)	72/78	67**	48/54	50	45/51	46
Forward bulkhead, 180/360-degree segment (TC 78)	63/69	60**	41/46	41	37/41	38
Forward solar panel (area 2 temperature)	76/84	63**	28/36	47**	7/15	37**
Forward solar panel (area 4 temperature)	(73)← 62/70	Average*** 68**	←(36) 33/41	←Average*** 37**	←(19) 19/27	26**
Forward thermal barrier 0/180-degree segment	~96	82**	~24	38**	~6	28**
Forward thermal barrier 180/360-degree segment	~112	81**	< 0	34**	< 0	24**
Antenna area	29/49	36	32/60	49	83/100	93

* Analytical results outside of flight data ranges due to inaccurate modeling of motor thermal insulation.

** Analytical results outside of flight data ranges due to model simplifications and inaccuracies.

*** Calculated forward solar panel average temperature based on flight data. Model designed to predict this average.

obtained due to analytical simplifications which predict an average temperature for the entire barrier rather than the temperature at the flight data point. Even with these shortcomings, the model did produce a good match for most of the internal bulk nodes of the vehicle, thus providing a good degree of confidence in the results.

After the results presented in Table 2-4 were obtained, further analysis was not attempted. As outlined above, several areas of the model were constrained due to the analytical simplifications. Further analysis using the present model would have only led to further uncertainties due to a lack of model detail. The next step would naturally be to construct a more complete and complicated thermal model which would break down areas of concern into a finer nodal description. Due to the cost, time involved in such an undertaking, and uncertainty in results, it was not considered advisable to pursue the matter further. From a technical point of view, the value of further analysis is questionable since verification of additional findings, such as the exact orientation of the dislocated portion of the barrier, cannot be made. It is also doubtful that corrective action could be defined.

Preliminary Thermal Input to ATS-E Flight Acceptance Test

Table 2-5 presents a list of recommended thermocouples for the ATS-E flight acceptance test. These thermocouples will verify the overall thermal performance of the vehicle as well as the individual performance of new experiments and some selected items that are particularly thermally sensitive.

Recommended Test Procedures

During one of the short-form test periods, total internal power dissipation should be maintained at some nominal high-power value (135 to 145 watts) for at least 30 hours. This will provide adequate verification of the overall spacecraft thermal performance. Either during the above period or during some other periods of the test program, selected units should be operated for a sufficient period of time to reach a quasi-thermal equilibrium over their surroundings. Two to 4 hours should be sufficient. For those units most sensitive to spacecraft orientation, this should be during their periods of solar illumination. The EME and the millimeter-wave experiment fall into this category. Some judgment will be required in order to fully accomplish these unit operations, but this program and test data should be sufficient to establish both overall spacecraft performance and individual unit performance.

ATS-E Flight Thermistors - Update

Table 2-6 updates the flight thermistor requirements for ATS-E previously presented. Only one location change has been made: thermocouple 33 has been relocated to the magnetic field monitor mounting surface on the exterior of the forward bulkhead. All the blanks that previously existed have been filled in, thus completing the table.

TABLE 2-5. RECOMMENDED THERMOCOUPLE LIST FOR ATS-E

Item	Quantity
Hydrazine	4
EME	4
Millimeter-wave	3
Switching converter	1
Solar panels	2
Bellyband	2
Batteries	4
Bus voltage limiters	2
Spares	2
Total	24

POWER SUBSYSTEMS

ATS-E Power Subsystem

All units were processed through quality control final inspection and installed on the spacecraft with the exception of payload power switch 475320-100, F-1. This payload power switch was modified subsequent to the major control item test.

ATS-E Payload Power Switch

A waiver was requested and received from NASA authorizing environmental testing of payload power switch 465320-100, F-1 as follows:

- 1) Thermal testing at 40°F for 4 hours followed by 100°F for 4 hours, one cycle only.
- 2) Vibration testing to NASA Specification S2-0102, Table III (three axis, sine). (Reference: NASA Letter, TW-125, from A. D. Brown to A. C. Bryant, dated 11 October 1968.)

Thermal testing was completed 18 October, and vibration testing was completed 23 October.

TFR 84133 was written against the payload power switch after the first (X-axis) vibration run. The trip currents were slightly out of specification (19.3 and 19.5 amperes versus the maximum allowable value of 18.2 amperes). The cause was attributed to improper grounding of the test

TABLE 2-6. ATS-E FLIGHT THERMISTOR REQUIREMENTS

Nomenclature	TC	Drawing	Location		Part No. 988XXX-X	Thermistor Temperature Range, °F		Encoder	Channel	Bias Network
			Station	θ, degrees		Minimum	Maximum			
Solar panel temperature 1 (forward)	1	475262-125	32	255	627-2	-85	155	1	29	S87Y
Solar panel temperature 2 (forward)	2	475262-125	44	255	627-2	-85	155	1	42	S87Y
Solar panel temperature 3 (aft)	3	475263-125	-13.5	274	627-2	-85	155	2	29	S87Y
Solar Panel temperature 4 (aft)	4	475263-125	-4.5	180	627-2	-85	155	2	42	S87Y
(Deleted)	5									
(Deleted)	6									
Center cylinder thermal barrier	7	3041913	17.2	27	639-1	-265	250	1	30	S82Y
Center cylinder thermal barrier	8	3041915	17.2	205	639-1	-265	250	2	30	S82Y
Apogee motor mount bracket	9	3041916	1	118	606-3	0	500	1	27	S80Y
Apogee motor mount bracket	10	3041916	1	298	606-3	0	500	2	27	S80Y
TWT 1 and 2 structure	11	3045846	25.5	340	627-1	0	140	1	62/6	S84Y
TWT 1 and 2 structure	12	3045846	16.5	340	627-1	0	140	2	62/6	S84Y
TWT 3 and 4 structure	13	3045846	25.5	220	627-1	0	140	1	62/21	S84Y
TWT 3 and 4 structure	14	3045846	16.5	220	627-1	0	140	2	62/21	S84Y
Gravity-gradient TV electronics mounting	15	3041916	29.0	10	627-1	0	140	2	62/20	S84Y
Bus limiter mounting #3	16	3045846	8	340	627-1	0	140	1	63/18	S84Y
ATC temperature 1 (forward)	17	3045846	21	150	627-1	0	140	1	62/3	S84Y
ATC temperature 2 (aft)	18	3045846	13	Z-axis	627-1	0	140	1	62/20	S84Y
ATC temperature 3 (forward)	19	3045846	21	150	627-1	0	140	2	62/3	S84Y
Antenna electronics structure	20	3045846	25.5	Z-axis	627-1	0	140	2	62/43	S84Y
TM encoder 2	21	3041916	15	40	627-1	0	140	1	62/2	S84Y
TM encoder 1	22	3041916	19	220	627-1	0	140	2	62/2	S84Y
Battery temperature 1 (4 cell, bus 1)	23	3041916	8	220	627-1	0	140	1	62/50	S84Y

Table 2-6 (continued)

Nomenclature	TC	Drawing	Location		Part No. 9888XXX-X	Thermistor Temperature Range, °F		Encoder	Channel	Bias Network
			Station	θ, degrees		Minimum	Maximum			
Battery temperature 3 (4 cell, bus 2)	24	3041916	8	70	627-1	0	140	2	62/50	S84Y
Battery temperature 2 (6 cell, bus 1)	25	3041916	25.5	285	627-1	0	140	1	62/4	S84Y
Battery temperature 4 (6 cell, bus 2)	26	3041916	10.5	220	627-1	0	140	2	62/4	S84Y
Command receiver 2 structure	27	3045846	15.5	150	627-1	0	140	1	62/43	S84Y
EME primary interface	28	3041916	16	195	627-1	0	140	2	63/18	S84Y
RCS tank temperature 1	29	3041916	19	135	627-1	20	100	1	63/28	S85Y
RCS tank temperature 2	30	3041916	19	135	627-1	20	100	2	63/28	S85Y
RCS axial jet	31	3041916	-12	255	627-	-85	155	2	63/3	S84Y
RCS radial jet	32	3041916	13	337	627-	0	140	1	63/3	S84Y
Magnetic field monitor*	33	3041916	30.5	340	627-1	0	140	1	62/0	S84Y
N ₂ tank temperature (θ = 140 degrees)	34	3041916	8	130	627-1	0	140	2	62/0	S84Y
Thrust tube temperature 1	35	3045846	15	225	627-1	0	140	1	63/9	S84Y
Thrust tube temperature 2	36	3045846	15	40	627-1	0	140	2	63/9	S84Y
EME remote interface	37	3041916	29	260	627-1	0	140	1	63/20	S83Y
Millimeter-wave experiment interface	38	3041916	15	340	627-1	0	140	2	63/20	S83Y
Heat pipe temperature 1 (forward)	39	475262-125	30.5	255	639-1	-265	250	1	62/26	S82Y**
Heat pipe temperature 2 (forward)	40	475262-125	33.5	0	627-2	-85	155	2	62/26	S83Y
Heat pipe temperature 3 (forward)	41	475262-125	37	96	627-2	-85	155	1	62/35	S83Y
Heat pipe temperature 4 (forward)	42	475262-125	39.5	180	639-1	-265	250	2	62/35	S82Y***
Heat pipe temperature 5 (forward)	43	475262-125	42.5	255	627-2	-85	155	1	62/44	S83Y
Heat pipe temperature 6 (forward)	44	475262-125	46	2	627-2	-85	155	2	62/44	S83Y
Heat pipe temperature 7 (forward)	45	475262-125	49	96	627-2	-85	155	1	62/51	S83Y

Table 2-6 (continued)

Nomenclature	TC	Drawing	Location		Part No. 9888XXX-X	Thermistor Temperature Range, °F		Encoder	Channel	Bias Network
			Station	θ, degrees		Minimum	Maximum			
Heat pipe temperature 8 (forward)	46	475262-125	51	55	639-1	-265	250	2	02/51	S82Y**
Heat pipe temperature 9 (aft)	47	475263-125	3	94	639-1	-265	250	1	02/00	S82Y**
Heat pipe temperature 10 (aft)	48	475263-125	0	357	627-2	-85	155	2	02/00	S83Y
Heat pipe temperature 11 (aft)	49	475263-125	-3	274	627-2	-85	155	1	02/02	S83Y**
Heat pipe temperature 12 (aft)	50	475263-125	-6	180	639-1	-265	250	2	02/02	S82Y**
Heat pipe temperature 13 (aft)	51	475263-125	-9	94	627-2	-85	155	1	02/03	S83Y**
Heat pipe temperature 14 (aft)	52	475263-125	-12	357	627-2	-85	155	2	02/03	S83Y**
Heat pipe temperature 15 (aft)	53	475263-125	-15	274	627-2	-85	155	1	03/14	S83Y**
Heat pipe temperature 16 (aft)	54	475263-125	-17	180	639-1	-265	250	2	03/14	S82Y**
Inversion engine 1, tank	55	475071	24	164	627-1	0	160	1	02/8	S85Y
Inversion engine 1, pressure transducer	56	475071	24	164	627-1	0	160	2	02/8	S83Y
Inversion engine 1, line	57	475071	24	164	627-1	0	160	1	02/54	S83Y
Inversion engine 1, nozzle	58	475071	24	164	627-1	0	160	2	02/54	S83Y
Inversion engine 2, tank	59	475071	24	195	627-1	0	160	1	02/0	S83Y
Inversion engine 2, pressure transducer	60	475071	24	195	627-1	0	160	2	02/0	S83Y
Inversion engine 2, line	61	475071	24	195	627-1	0	160	1	02/24	S83Y
Inversion engine 2, nozzle	62	475071	24	195	627-1	0	160	2	02/24	S83Y
Apogee motor temperature 1	63	3046448	3	0	639-1	0	700	1	20	S81Y
Apogee motor temperature 2	64	3046448	3	0	639-1	0	700	2	20	S81Y

* New location and/or additional thermistor required for ATS-E.

*** Bias networks mounted external to SCU on terminal boards.

equipment. The trouble was corrected, and subsequent tests were run on all three vibration axes without a discrepancy.

The payload power switch was delivered to the ATS-E spacecraft for installation 25 October after quality control final inspection and NASA buyoff.

ATS-E Switching Converter

The following tasks were performed during this report period:

- 1) Fabrication of parts for flight unit
- 2) Parts procurement
- 3) Quality control screening and certification of parts
- 4) C&M testing and burn-in of parts
- 5) Test console modification and checkout
- 6) Specification preparation
- 7) Fabrication of inductors, burn-in, and test
- 8) Preliminary tests on the spacecraft using the breadboard model converter

Purchase requisitions were submitted and stock transfers made on parts for the switching converter. A special store was set up for this unit to ensure that all parts are readily available. Because of schedule limitations, a large number of parts (resistors, for example) that could not be purchased were transferred from Hughes stock. Many of these parts had to undergo 168-hour burn-in to qualify them for ATS use. Burn-in of parts is complete through 96 hours for resistors. Test data are under review at the present time to determine whether additional burn-in time will be required.

A preliminary test using the breadboard converter on the Y-1 spacecraft indicated no unusual problems associated with spacecraft systems operation. The ATS-E spacecraft testing of the breadboard model switching converter was completed successfully also. These tests showed that the noise on the spacecraft bus was reduced by the addition of the converter.

The converter design was reviewed 23 September with the Hughes Program Office and again on 25 September with NASA. As a result, the decision was made to use the Darlington circuit (rather than the boost-drive).

A meeting was held with ATS systems engineering on 7 October that resulted in the specification of a maximum noise of 0.500 volt peak to peak and a minimum efficiency of 92.0 percent.

Modification of the test console began 10 October 1968. Completion has been rescheduled for 13 December to allow for minor changes to be made in conjunction with specification preparation.

Final check and release of drawings was delayed by a design change required to eliminate a heat problem that was discovered with one of the transistors in the converter circuit. Release of drawings was completed 26 November.

Fabrication of printed circuit boards is complete. Fabrication of terminal boards, case, cover, chassis, and brackets is under way and should be completed by 13 December 1968.

ATS-E Solar Panel Development Tests

Two 3 x 20 cell samples successfully completed thermal-vacuum testing as follows:

- 1) +190° to -200°F, five cycles
- 2) +190° to -225°F, five cycles
- 3) +190° to -250°F, five cycles

No visual or electrical damage was evident after inspection.

Solar Cell Grading

The entire order for 11,200 new solar cells has been received and graded.

Solar Panel Array Fabrication

All arrays have completed machine soldering and rework, except for several that require retesting.

Solar arrays were essentially completed during this report period. Subcontractor delays in delivery of substrates to Hughes has caused reschedule of in-house work to complete the solar panels. Based on delivery of substrates to Hughes by 27 December 1968, the solar panels will be completed by 14 March 1969.

Additional Thermistors on ATS-E Solar Panels

Work on solar panel drawings required by added thermistors was completed.

Heater Blanket

Fabrication of the heater blanket was completed.

Solar Panel Changes

An ECR and necessary EOs are being processed to cover minor changes in the solar panel fabrication specification and array test specification. The array test specification now takes into account the change in

battery charge arrays from 11 cells in series to 12 cells in series and the single-cell open circuit voltage of 0.5328.

ATS-3 Solar Cell Experiment

Data reduction has been completed for the first 280 days in orbit, and a rough draft of a report has been prepared.

ATS-E Power System Analysis

A series of curves has been drawn showing various power systems parameters as a function of solar panel voltage for the case where the heat pipes are functioning normally at a temperature of 60° F during equinox. Analysis for other conditions is now under way.

WIRING HARNESS

ATS-E Development

All of the ECR package is released with the exception of ECR 397261 (third harmonic generator), 85 percent complete; ECR 397271 (solar cell experiment), 60 percent complete; and ECR 397272 (L-band repeater), which will start 10 January 1969.

Division 27 is preparing an ECR to reposition the power divider 105206-100 to increase the bend radii of the four coax cables to the third harmonic generator.

A wooden mockup of the forward bulkhead was built by Division 27 to determine an optimum routing for the hybrid balun and the coax cables to the third harmonic whips. The routing of the hybrid balun has been resolved; however, the routing of the cables to the third harmonic whips has not been determined.

Engineering liaison support is being maintained during harness fabrication, assembly, rework, checkout, and installation.

ATS-E Fabrication

The wiring harnesses were completed during September.

The new harnesses for the magnetometer and coax cables for the millimeter wave and third harmonic generator have been completed. The existing harnesses are being reworked on the spacecraft to reflect the ECR package modification.

HEAT PIPE - SOLAR PANEL PROJECT

Development Testing

A frozen, hot dry-wick test was successfully conducted to confirm the ability of the heat pipe to recover from the condition of heat application similar to that which will be encountered during spacecraft solar thermal-vacuum testing.

A 3-month period of accelerated life testing began in September at the D. W. Douglas Laboratories. In this test, two pipes are being exposed to continuous operation at higher pumping rates than normal and one pipe is being subjected to daily freeze/thaw cycles accompanied by reversal of heat flow.

The D. W. Douglas Laboratories have proposed to increase the period and rate of these tests to simulate a 3-year orbital life of the heat pipes. The proposed increase would extend the test period by 4 months.

Heat Pipe Fabrication

Production of all test, flight, and spare heat pipes at the D. W. Douglas Laboratories was completed and the Hughes resident inspector has been recalled.

Substrate Fabrication

Forward Panel

One of the short heat pipes at the forward end of the panel was mislocated 0.50 inch circumferentially and would have protruded into the cutout for the libration damper. The shape of the cutout was modified to accommodate this pipe without compromise to the dynamic envelope of the damper.

The inner face of the panel was slightly damaged when it was removed from the layup mandrel. Bits of teflon from the parting sheet removed by a drilling operation while the panel was on the mandrel "balled-up" and caused vertical wrinkles extending from the center of the panel to its lower edge. The resulting core crushing was as much as 0.045 inch locally, but analysis showed it not to be a serious degradation of strength.

As a result of the exposure of this panel to excess curing temperature during bonding, the local NASA representative formally rejected it subject to reconsideration after thermal acceptance testing. The Hughes conditions for unqualified acceptance were satisfied by McDonnell Douglas with a supplementary, hot wet-wick test of a development heat pipe above the overcure temperature of 278°F, and the Hughes lien was lifted.

At a review with NASA personnel on 26 September, NASA agreed to accept Hughes' disposition of the overcure, provided the substrate survived an additional exposure of leakage as well as the usual conditions of acceptance testing and recovery from eclipse.

Aft Panel

By deleting the drilling operation while the panel was on the mandrel, wrinkling of the inner skin was avoided. In general, the aft panel has fewer manufacturing defects than the forward.

Spares

Although they were never needed, McDonnell Douglas produced one set of spare heat pipes for either a forward or aft panel. All other components were readily available in local supply had it been necessary to build another assembly.

Vibration Acceptance Testing

Testing was begun with the intention of vibrating each panel individually on a "hard" vibration test fixture limited to the subcontract specification levels. After the two structural failures described below, Hughes elected, with NASA concurrence, to transfer the vibration testing to Hughes where both panels were vibrated simultaneously on the T-6 vehicle to spacecraft qualification levels.

Testing at McDonnell Douglas was interrupted for 1-1/2 days due to breakage of the omni-antenna test boom. It was replaced with the ATS-E flight boom, which Hughes intend to qualify as a secondary purpose of the forward substrate vibration test.

Testing at McDonnell Douglas was suspended a second time due to the partial unbonding of one ballast weight accompanied by honeycomb core failure directly beneath it. Its location at the interface of the Hughes and McDonnell Douglas responsibilities and the lack of instrumentation in the immediate vicinity combined to make a clear determination of the cause and responsibility for the failure almost impossible. McDonnell Douglas and Hughes eventually split the cost of this failure equally.

The lack of a clear understanding of the cause of this failure led to the adoption of a redesign which was admittedly quite conservative — the attachment of ballast weights by bolting to threaded inserts in the panel structure behind doublers on the inner skin. In this way, the ballast loads are carried directly into the core and outer face sheet, and the inserts and doubler stabilize the panel locally. Attachment of the ballast weights is by four bolts on the same pattern as the studs on the ballast pads, which they now replace.

The local repair of the area damaged in test was performed at the same time as the addition of the threaded inserts and doublers. While in the

autoclave for this purpose, McDonnell Douglas attempted to measure the leakage of helium and ammonia from the heat pipes. This seemed to be the simplest way to satisfy the NASA requirement for an additional temperature exposure for acceptance of the earlier overcure.

Unfortunately, the test was inconclusive because ammonia released by the curing foam masked any possible leakage from the heat pipe, and the high absolute pressure of the curing system desensitized the helium detector.

At this time, the decision was made to transfer testing to the T-6 vehicle at Hughes to produce the most realistic simulation of the spacecraft environment and reduce the risk of failure due to inadvertent overtest. McDonnell Douglas retained responsibility for the structural integrity of the substrates except for uninstrumented points and those which exceed the 30 to 35 g limitation below 200 Hz. They had personnel in attendance during all handling and testing of the substrates at Hughes.

The amount of ballast weight on the aft panel during test was reduced from 30 to 15 pounds, reflecting the changed mass properties of the spacecraft. Even so, there was about a 6 X margin over the anticipated flight weight.

During vibration testing on the T-6 vehicle, no attempt was made to control the vibration input levels based on the response of the substrates. The vibration inputs to the vehicle were those resulting from the specified inputs at the Centaur adapter. Since McDonnell Douglas had designed to a specified load limit of 30 g lateral and 35 g longitudinal, they would not accept responsibility for the integrity of the substrate if its response exceeded these values. When test response did exceed these levels at any point, the substrate was examined for damage and analyzed for the safety margin remaining at the observed load value. If the substrate appeared sound after this examination, its continued flightworthiness was jointly certified by McDonnell Douglas and Hughes before NASA would agree to continue testing.

During the vibration testing at Hughes, a crack developed in the omni-antenna boom which resulted in a repair of the boom.

During the longitudinal axis sinusoidal vibration test, structural failures developed in the aft panel at the two bulkhead mounting points in line with the ballast weights ($\theta = 180$ and 212 degrees). Post-test investigation revealed the following significant facts:

- 1) Previously used bathtub fittings were employed to attach the substrate to the T-6 bulkhead, which required the elongation of three of the mounting holes to properly engage those in the substrate.
- 2) Four mounting screws were loose in the aft panel and 13 in the forward panel. Two screws in the forward panel had backed completely out.

- 3) The threaded inserts in the forward panel had their locking features worn away by previous use.
- 4) Forward panel mounting screws were too short to engage the locking feature.

Following these failures, the forward panel had its threaded inserts replaced and was reinstalled with longer screws, using loctite for additional thread locking assurance. Testing of the forward panel was concluded with the use of a fiberglass aft panel on the T-6 vehicle.

Analysis of the aft panel showed that failure of the mounting points could only be explained by assuming a combination of adverse loads, minimum statistical strength, and poor installation. An improvement in any one factor would presumably have sufficed to ensure structural adequacy. Hughes, however, elected to improve both the local design strength of the panel mounting points and the efficiency of the installation.

The substrate was redesigned and repaired to add 0.060-inch doublers with close tolerance mounting holes and additional core fill at each mounting point. Addition of these doublers tripled the local tearout strength of the panel mounting points.

The installation was redesigned to use new bathtub fittings at all 15 mounting points and to equip them with close tolerance mounting holes fitted on assembly to the substrate and individually drilled to fit the bulkhead. In this way, the ability of all mounting points to carry the load was assured.

With the repairs and redesign described above, the aft panel was successfully retested in the longitudinal axis. Examination of the dynamic response of the panel after test showed it to be essentially identical to that before repair. On this basis, testing in the lateral axes was not repeated.

A chronology of the significant events in the vibration test program is shown in Table 2-7.

Thermal Acceptance Testing

McDonnell Douglas submitted a test plan that relies on a prior heat balance test to establish the value of heater panel emissivity, rather than the use of an optical emissometer, which Hughes prefers. While the method is acceptable to Hughes and NASA, Hughes was not a party to the tests that established the values and therefore asked McDonnell Douglas for some assurance of their validity.

McDonnell Douglas has agreed to perform a heat balance check during the acceptance test to confirm the emissivity values. They will rerun the previous tests if these results do not agree within 7 percent.

TABLE 2-7. ATS-E HEAT PIPE SUBSTRATES VIBRATION TEST CHRONOLOGY

Date	Event
19 September 1968	Commenced testing at McDonnell Douglas
23 September 1968	Antenna boom cracked
24 September 1968	Antenna boom repaired
25 September 1968	Ballast bonding failure Testing suspended for redesign and repair of forward substrate
11 October 1968	Decision to transfer testing to Hughes
15 October 1968	Received forward panel from McDonnell Douglas
17 October 1968	Received aft panel from McDonnell Douglas
23 October 1968	Commenced vibration testing on T-6
28 October 1968	Omni boom cracked during Y-axis sine
29 October 1968	Omni boom repaired
30 October 1968	Aft panel mounting points failed during Z-axis sine
4 November 1968	Aft panel shipped back to McDonnell Douglas for repair
7 November 1968	Concluded testing of forward panel
8 November 1968	Returned forward panel to McDonnell Douglas
20 November 1968	Aft panel returned from McDonnell Douglas
27 November 1968	Completed testing of aft panel

CONTROL ELECTRONICS

Squib Driver

Squib driver unit 475306-101 is currently undergoing a retrofit of a capacitor in the time delay circuitry. The purpose of the change is to reduce the risk of failure to mission critical events with the use of a more reliable type of component. The change is from metalized paper (988501-161) to metalized polycarbonate (988509-95).

Because a limited quantity of space-qualified capacitors is available, only three of the four squib driver units are being retrofitted. Twelve circuits are involved. The specific circuits being changed were carefully chosen on the basis of tolerance of time delay, matching of redundant circuits, and priority of application confidence.

The repair involves breaking into an encapsulated assembly, and the technique was developed with the use of an engineering prototype model. To date, the flight units have been disassembled, the capacitors replaced, and the units functionally tested. During December, the units will be reassembled in new containers, encapsulated, and environmentally tested.

Magnetic Damper

The magnetic damper unit X3161990 is currently in the assembly phase. All work is in accordance with the ATS program quality requirement (PQR) and waiver letter W-79. This includes the preparation of a released assembly drawing and 13 department-controlled drawings. Test procedures for the unit and terminal-type board subassemblies are also available. Approximately 90 percent of the purchased components are tested and aged by Hughes Components and Materials. Four boards using discretes are assembled up to the point of part shortages, and three boards using ICs are in subassembly test. The latter are using Fairchild uA9040 and uA9041 low-power DTL supplied by the Customer to Hughes; only one of each type (3 percent) failed functional tests.

Payload Power Switch

The payload power switch 475320-100 S/N F-1 has been requalified for space flight during October.

Ground Equipment

The STATS synchronous controller 475561-100 is to be updated to include the command address change similar to the ECR 332971 for the GCE synchronous controller 475559-100. The engineering information is currently being checked.

COMMUNICATION SUBSYSTEM

Transmitters

A laboratory model, 12-watt TWT, and TWT power supply, which uses solid encapsulation rather than foam in the high-voltage circuitry, has been in a life test since January 1968.

The units have been in a vacuum of 4×10^{-5} millimeters of mercury 24 hours per day; the units are turned on four times each day and performance data recorded. After each turnon, the following data are recorded.

- 1) Unregulated input line voltage
- 2) Regulated output voltage
- 3) Input line current
- 4) RF power output
- 5) RF power input
- 6) Temperature ($^{\circ}\text{F}$) of TWT collector
- 7) Temperature at power supply pass transistor stud (series regulator transistor).
- 8) Temperature at TWT heat sink (collector base)
- 9) Temperature at power supply heat sink (in vicinity of power transistors)

The performance has not degraded, and no irregularities have been noted. A series of tests has been run with the TWT and TWT power supply heat sinks at 120°F for 8 hours, and with the TWT power supply heat sink and TWT collector at 120°F for 8 hours, on alternate days for a 2-week period. This continuous test schedule has not been followed throughout the whole life test program because of the extensive manpower coverage requirement. Most of the life test program has consisted of frequent, but relatively brief turnons and performance documentation. Throughout the whole life test period, however, the power supply and TWT have remained in a vacuum continuously.

Repeaters

The new scroll and SPLs for the L-band repeater have been released, and the preliminary specifications have been issued and discussed with NASA.

Design has begun on the following items:

- | | |
|----------------------|--------------------------------------|
| 1) Bandpass filters | 475118 - 133 and 135
475706 - 100 |
| 2) Circulators | 475198 - 100 and 101 |
| 3) High-level mixers | 475199 - 100 and 101 |

4)	X2 multiplier	475701 - 100
5)	Isolators	475702 - 100 475705 - 100
6)	Driver amplifier	475707 - 100
7)	Amplifier, narrow band	475708 - 100
8)	Cross-strap module	475709 - 100
9)	Tunnel-diode amplifier	475177 - 131
10)	TWT electronic power conditioner	475711 - 100
11)	TWT Faraday switch	475185 - 130
12)	Power monitor	475712 - 100
13)	Diplexer, transmitter/receiver	475197 - 100
14)	RF switch	475173 - 130
15)	Power amplifier	475703 - 100
16)	X6 multiplier	475704 - 100

Breadboard units are scheduled for the last week of January 1969; flight units are requested for the last week of February 1969. The following units have been assembled for breadboard use and are in the process of being aligned and tested to design specifications.

1)	X2 multiplier	475701 - 100
2)	Power amplifier	475703 - 100
3)	Amplifier narrow band	475708 - 100

The following units are existing in the ATS repeater, but will require defoaming and various amounts of modification.

1)	Master oscillator	475122 - 139	Crystal change
2)	Limiter amplifier	475137 - 130	Transformer change
3)	Filter amplifier	475144 - 130	Transformer and inductor change
4)	Three mode regulator	475710 - 100	Diodes and resistor changes

Third Harmonic Generator

The third harmonic generator 475203 - 100 SN/F-4, power divider 475206 - 100 SN/F-2, and the payload regulator 475308 - 126 SN Y-4 have completed postfoam tests. The interim payload regulators 475308 - 103 SN/Y-1, - 105 SN/Y-1, - 105 SN/Y-2, and - 101 SN/Y-1 will have completed

their postfoam tests by 20 December 1968. The flight units 475308 - 123, -124, -126, and -110 will complete fabrication by 3 January 1969

Transponder Simulator 475550 - 106 SN/G4

The repeater will be assembled (the triple-mode dc regulators 475129 - 100 were refabricated, and the master oscillator power amplifier 475142 - 100 was reworked) 16 December 1968 and will be predelivery-tested 10 December 1968. A diode will be added to the -28 volt dc input to the repeater and control circuitry to eliminate failure due to wrong dc polarity.

BIBLIOGRAPHY

L. A. Hennis, "ATS F-1/F-3 Flight Data Comparison and Analysis," Hughes Aircraft Company, 12 September 1968.

G. A. Kane, "Preliminary Thermal Input to ATS-E Flight Acceptance Test," Hughes Aircraft Company, 19 September 1968.

L. A. Hennis, "ATS-E Flight Thermistors - Update," Hughes Aircraft Company, 23 October 1968.

3. SPACECRAFT DEVELOPMENT, FABRICATION, AND TEST

SPACECRAFT DEVELOPMENT

Stress and Dynamics

Magnetometer Boom

Both the T-6 boom and the ATS-E boom failed during qualification vibration testing of the heat pipe-solar panels. A review of X-rays indicates that in both cases removal of excess material from the interior of the main mast tube during rework to the magnetometer configuration contributed to the failures.

Information obtained during vibration testing of the heat pipe-solar panel on the T-6 spacecraft has resulted in revision of the design loads for the magnetometer boom. Analysis is currently under way to determine if the design is adequate for the revised loads and also if it is adequate for the increased loads due to the heavier, longer omni antenna.

ATS-E Centaur Adapter

Strength margins for the adapter for a 1900-pound spacecraft were recalculated and published.

Inspection of the ATS-E Centaur adapter revealed that it does not meet flatness or concentricity requirements at station -9.00 and is unacceptable for separation conditions. An attempt will be made to bring the adapter to within satisfactory tolerances by re-driving rivets near station -9.00, while the adapter is held in the vendor's tool. If this is unsuccessful, another attempt will be made by replacing selected rivets while the adapter is held in the tool.

Mass Properties

ATS-E

Major weight increases in the ATS-E spacecraft that occurred during this report period were a result of the following changes:

- 1) Addition of a millimeter transmitter
- 2) Addition of third harmonic generator
- 3) Increased weight of the millimeter-wave package from 34 to 36 pounds
- 4) Addition of a switching converter
- 5) Addition of the L-band repeater experiment
- 6) Addition of a solar cell experiment

The spacecraft weight status as of 5 December 1968 is shown in Table 3-1.

The spacecraft system/subsystem weights and payload weights are listed in Table 3-2.

The mass property data in Table 3-3 indicates roll-to-pitch inertia ratios of:

- 1) 0.68 after spinup, prior to apogee motor ignition
- 2) 0.94 prior to apogee motor ejection
- 3) 1.15 after apogee motor ejection

TABLE 3-1. SPACECRAFT WEIGHT STATUS AS OF
5 DECEMBER 1968

System	Subsystem	Maximum Weight, pounds	Current Weight, pounds	Difference (maximum versus current), pounds
ATS-E	Spacecraft	1880.00	1879.46	-0.54
(S/G-2)	Interstage	85.00	82.59	-2.41
F-5	Centaur payload	1965.00	1962.05	-2.95

TABLE 3-2. CURRENT WEIGHT STATEMENT


Subsystem	ATS-E, pounds
<u>Electronic System</u>	(140.86)
Communication subsystem	41.34
Telemetry and command subsystem	41.66
Ancillary equipment	57.86
<u>Wire Harness System</u>	(80.56)
Main harness	50.72
Payload harnesses	19.89
Support installation	4.20
Coaxial cable installation	5.05
Resistojet harness	0.70
<u>Power Supply System</u>	(135.09)
Solar panel subsystem	102.89
Battery subsystem	32.20
<u>Controls System</u>	(99.45)
Free body spinup subsystem	17.97
N ₂ H ₄ system AA	22.09
180-degree inversion	6.63
East-west stationkeeping subsystem	13.16
Despin mechanism	7.88
Magnetic damping subsystem	31.72
<u>Structure System</u>	(139.57)
Basic subassembly	70.27
Secondary subassemblies	52.00
Miscellaneous structure	1.76
Payload supports	15.54
<u>Miscellaneous Systems</u>	(57.36)
Thermal control and paint installations	38.28
Sun sensor and nutation damper installation	2.42
Static and dynamic balance adjustment	13.28
Unaccountable weight	0
Solar pressure annulus installation	2.53
Air buoyancy	0.85
<u>Payloads</u>	(278.94)
Gravity-Gradient Experiment	(151.66)
Combination passive damper	34.36
X-boom mechanism (two)	86.24

Table 3-2 (continued)

Subsystem	ATS-E, pounds
TV camera	3.77
TV electronics	5.03
TV cable	0.52
IR earth sensor	7.83
Solar aspect sensor electronics	2.70
Power control unit	8.91
Solar aspect sensors (five)	2.30
Millimeter-Wave Experiment	(36.00)
Environmental Measurement Experiment	(48.31)
Primary package	40.00
Remote package	7.00
Antenna couple unit	0.40
CMVM	0.91
Magnetometer Experiment	(7.57)
Sensor	0.74
Electronics	6.83
Ion Propulsion Experiment	(20.40)
Thruster assembly (two)	16.00
Common mode voltage monitor	0
Cable assembly	0
Filter assembly (two)	4.40
Solar Panel Experiment	(7.65)
Large panel	1.39
Small panel	0.26
Electronics	6.00
Magnetic Compensation	(0.35)
Millimeter Transmitter Experiment	(7.00)
<u>Final Orbital Condition</u>	(931.83)
Propellant - 180-degree inversion	2.04
Propellant - east-west stationkeeping	3.00
Total at station after despin	(936.87)

TABLE 3-3. ATS-E MASS PROPERTY DATA

Condition	Current Weight, pounds	CG* Station, inches	I_{xx} , slug-feet ²	I_{yy} , slug-feet ²	I_{pitch} , slug-feet ²	$\frac{I_{roll}}{I_{pitch}} = R/p$	Maximum Pitch Axis Location, θ , degrees
Centaur payload at liftoff	1962.05	2.88					
Interstage	82.59						
Spacecraft at separation	1879.46	4.22	178.68	176.70	178.81 maximum	$\frac{120.10}{176.57} = 0.68$	At 14.25
Propellant - N ₂ spinup	8.44						
Total after spinup; prior to apogee motor ignition	1871.02	4.22	178.93	176.81	178.98 maximum	$\frac{119.74}{176.75} = 0.68$	At 9.41
Propellant - apogee motor Expendables - igniter	760.00						
Expendables - apogee motor	1.00						
Total after apogee motor burnout	1105.02	13.47	112.55	110.44	112.61 maximum	$\frac{103.35}{110.38} = 0.94$	At 9.41
Outgassing - apogee motor	3.00						
Total prior to apogee motor-ejection	1102.02	13.56	111.67	109.56	111.73 maximum	$\frac{103.31}{109.50} = 0.94$	At 9.41
Apogee motor installation	73.81						
Motor adapter	43.24						
Total after apogee motor ejection	984.97	16.63	85.84	83.66	83.61 minimum	$\frac{99.10}{85.89} = 1.15$	At 8.32
Propellant - N ₂ H ₄ AA subsystem	35.85						
Pressurant - N ₂ AA subsystem	0.29						
Total at station; prior to despin	948.83	16.40	83.69	81.36	80.55 minimum	$\frac{95.23}{84.50} = 1.13$	At 153.00
Yo-yo despin assemblies	11.96						
Total at station; after despin	936.87	16.50	81.56	81.04	79.45 minimum	$\frac{93.09}{83.15} = 1.12$	At 139.03



STRUCTURE, GENERAL ARRANGEMENT, AND INTEGRATION

The major effort for this report period was the engineering of the package of 20 ECR changes to the ATS-E vehicle. The change package consists of the following major items:

- Additional millimeter-wave transmitter
- Magnetic control system
- High-gain omni antenna
- Common mode voltage monitor
- Switching converter
- Third harmonic generator
- Solar cell experiment
- L-band repeater

In total, 46 new units, 18 thermistors, and approximately 1800 terminations will be added to the spacecraft by the changes. Eighty-seven of the 141 new drawings and changes are released to date.

Preliminary systems spacecraft testing was completed during this report period, using the experiments and equipment currently available. The ATS-E spacecraft has had a number of units, the aft bulkhead, and the thrust tube back removed to provide access for rework. Retrofit is progressing as changes and new units are available.

The latest ICD on the millimeter-wave transmitter added two protrusions to the mounting surface of the unit that interfere with the existing structural attachment. An additional change will be required to add a spacer block to the spacecraft mounting surface and modify the horn attachment bracket to accommodate the revised unit.

ATS-E SPACECRAFT FABRICATION

The spacecraft was completed during September for start of systems testing. At that time, a plan was established for the incorporation of several new experiments on the spacecraft, the largest impact being the addition of the magnetometer. According to plan, starting 1 November 1968, the spacecraft would be returned to Manufacturing for making the mechanical (bulkheads, removable structure, stringer, etc.), electrical (harnesses) and thermal changes. A two-shift, 60-hour week was planned with completion for continuation of systems testing just prior to 25 December.

In October, Hughes was notified that two additional experiments, the solar cell degradation and L-band repeater, were to be incorporated, resulting in a significant spacecraft delivery slippage. All overtime and

second shift effort was removed from the plan. At the close of the report period, a new plan for incorporating the L-band repeater had not been finalized. It is anticipated, however, that all experiments can be incorporated in sufficient time for completing systems testing and shipment to NASA by 18 July 1969.

ATS-E SPACECRAFT TEST

During this reporting period, the initial spacecraft assembly was completed except for the following items. These items are not on or connected to the spacecraft.

- 1) Millimeter-wave
- 2) Squib drivers
- 3) Gravity-gradient TV
- 4) Resistojet
- 5) Solar panels
- 6) Omni antenna
- 7) Planar arrays
- 8) Sun sensors

The tests shown in Table 3-4 were completed prior to returning the spacecraft to manufacturing for the rework required by the additions listed in Table 3-5.

TABLE 3-4. TESTS COMPLETED PRIOR TO REWORK OF ATS-E

Number	Name
<u>Miscellaneous Test</u>	
11	TM modulation index
<u>Spacecraft Long-Form System Performance Tests</u>	
1	Command receiver sensitivity
2	Command receiver bandwidth
3	Command system sensitivity and receiver/decoder cross-strapping
4	Decoder operation, count mode
5	Telemetry transmitter frequency
6	Telemetry transmitter power output
7	Encoder analog-to-digital conversion accuracy
8	Pulse rate measurement

Table 3-4 (continued)

Number	Name
9	Real-time data
10	Telemetry cross-strap check
11	Telemetry channel check
12	Telemetry dwell
13	Timer oscillator frequency and stability
14	Spacecraft clock accumulator operation
15	Master oscillator frequency stability
16	VCO and master oscillator frequency
28	Subliming solid drivers
30	Solenoid driver and jet operation
31	Subsystem power consumption
32	Battery discharge control
33	Voltage limiter check
<u>Telemetry Calibration</u>	
1	Unregulated bus voltage sensors
2	Solar bus current sensors
3	Battery bus voltage sensors
4	Battery discharge current sensors
5	Battery charge current sensors
7	Telemetry transmitter output power sensors
13	Communication transmitter output power sensors

TABLE 3-5. NEW EXPERIMENTS AND HUGHES UNITS
TO BE ADDED TO ATS-E

Number	Description
1	Magnetometer
2	Magnetic damper
3	Solar cell degradation
4	Third harmonic generator
5	Voltage monitor
6	L-band repeater
7	Millimeter-wave beacon transmitter
8	Switching converter

BIBLIOGRAPHY

M. H. Magie, "Strain Gauges on Heat Pipe Solar Panels, ATS," Hughes Aircraft Company, 6 September 1968.

R. A. Pizarro, "H. P. /S. P. Procurement Specification," 12 September 1968.

R. A. Pizarro, "Upgrade of ATS T-6 S/C to ATS-E (F5) Configuration for Qualification Vibration Test," 15 October 1968.

R. A. Pizarro, "Upgrade of T6 Test Vehicle for Use in ATS Heat Pipe Solar Panel Qual. Tests," 18 October 1968.

M. H. Magie, "Centaur Adapter Margin or Safety; (ATS)," 21 October 1968.

R. V. Swanson, "ATS-E (F-5) Station 0.0 Separation Clearance Study," 23 October 1968.

C. D. Knauer, "ATS-E Loads for Transmitter and Transmitter Horn Installation," 4 November 1968.

R. A. Pizarro, "ATS-E Aft Heat Pipe/Solar Panel Insert Failure Analysis," 21 November 1968.

T. A. Savo from W. R. Clay, "ATS Monthly Progress Report, 1 through 30 September," 2 October 1968.

T. A. Savo from W. R. Clay, "Revised Schedule for ECR Package on ATS-E," 7 October 1968.

BIBLIOGRAPHY (Continued)

Distribution from W. R. Clay, "Design Evaluation ECR Package ATS-E, " 9 October 1968.

T. A. Savo from W. R. Clay, "Incorporation of Solar Cell Experiment at Incremental Time Periods, " 9 October 1968.

D. A. Reed from W. R. Clay, "Hardware ABM for ECR Change Package ATS-E, " 11 October 1968.

Distribution from W. R. Clay, "Design Evaluation ECR Package ATS-E, " 21 October 1968.

T. A. Savo from W. R. Clay, "ATS Monthly Progress Report, 1 through 31 October, " 4 November 1968.

J. P. O'Donnell from E. S. Rice, "Loosened Screws Attaching ATS-E Forward Substrate to Bulkhead Fittings, " 8 November 1968.

J. V. Mullin from Clay, Pizarro/O'Donnell, "Install Reworked Aft Heat Pipe Substrate on T-6, " 19 November 1968.

Reed/Mullin from W. R. Clay, "Rework Plan for ATS-E Centaur Adapter Assembly, " 25 November 1968.

4. GOVERNMENT-FURNISHED EQUIPMENT INTERFACES

ATS-E ACTIVITY

Gravity-Gradient Experiment

The gravity-gradient experiment flight hardware, less booms, was received on 20 September. The General Electric booms were received on 21 October. All hardware was EPC-tested and installed on the spacecraft. The TV camera cable G298053 - was made to the ATS-A configuration and was too short to reach the TV electronics unit. A new cable is to be supplied by General Electric.

The Westinghouse outline and mounting drawing was carefully reviewed by Hughes. The Westinghouse boom appears to be a direct replacement for the General Electric boom. The major difference between the booms is a weight increase of 4 pounds in each of the Westinghouse X-booms. This weight increase is critical.

At present, a physical interference problem exists between the General Electric X-boom squib covers (removal) and the resistojet thruster brackets. This interference does not exist with the Westinghouse booms. If it becomes necessary to fly the General Electric booms, the resistojet thruster brackets will be trimmed.

Environmental Measurements Experiment

The EME prototype hardware completed EPC testing in September and was installed on the spacecraft. The following problems arose during spacecraft installation:

- 1) Spacecraft wiring did not follow prescribed routing to J-2 and J-3. Westinghouse agreed to cut a hole in their thermal housing to permit one cable to enter on each side of the unit to J-2 and J-3.
- 2) There was insufficient clearance between J-2 and J-3 and the unit thermal insulation to permit a normal connector boot

assembly. Hughes will remove the connector boot and pot the connectors.

- 3) Hughes thermal shield clearance holes on one side of the unit did not line up with the prescribed mounting bolts. Hughes will redrill clearance holes to the thermal shield mounting bolts.

The addition of a voltage monitor to the spacecraft necessitated the removal of the gravity-gradient coupling adapter at $\theta = 90$ degrees and a rewiring of the adapter at $\theta = 270$ degrees. Rewiring of the coupling adapter has been completed.

Millimeter-Wave Experiment

During this report period, NASA made the decision to add a millimeter-wave backup transmitter onto the spacecraft. The addition of this unit generated several problems which have now been resolved:

- 1) The unit required 5 ma at +6.8 volts which will be supplied from the Hughes encoder regulator.
- 2) The unit must dissipate 22 watts - mostly by conduction. This requirement will be satisfied by mounting the unit on a thermal doubler of approximately 170 square inches of 0.071-inch aluminum.
- 3) The unit mounting surface has two 0.300-inch protrusions which interfere with the mounting bracket. Hughes will insert a 0.300-inch plate match cut to the transmitter mounting surface between the transmitter and the mounting bracket.

An experiment configuration consisting of the transmitter, a 2-1/2 inch waveguide with a 90-degree twist, a directional coupler, an 8-degree waveguide bend, and an antenna has been agreed to. ICD G298083 has been assigned to this experiment and requires revision and signoff.

The experimenter has encountered space and power problems with the millimeter-wave primary unit. Hughes has submitted an increased space envelope to the experimenter and is awaiting a revised ICD G298088. Hughes is costing a change to the experiment payload regulator to increase the current capacity from 1.5 to 1.7 amperes.

Ion Engine Experiment

Both flight ion engines with their filter units were received on 22 September, successfully completed EPC testing, and were trial-fitted on the spacecraft. The units are presently in GFE stores with a local NASA lien against the neutralizer filaments.

During this report period, the decision was made by NASA to add a voltage monitor to the spacecraft similar to the one flown on ATS-D. Electrical interface and physical characteristics have been agreed to.

Spacecraft redesign to add the unit has been completed and hardware rework is in progress.

Resistojet Experiment

Nonflight prototype hardware was received in September, successfully completed EPC testing, and was installed on the spacecraft. Minor problems were encountered and resolved when fitting the thruster brackets to the spacecraft structure.

Magnetometer Experiment

During this report period, the decision was made by NASA to add a magnetometer to the spacecraft. The physical characteristics will be identical to the experiment flown on ATS-D with the exception of wiring. Additional wiring between the sensor and electronics unit and between the electronics unit and the EME will be required. The installation arrangement will be identical to that of ATS-D. Engineering to install the new units is complete, and spacecraft rework is progressing.

Solar Cell Radiation Damage Experiment

During this report period, a decision was made by NASA to add a solar cell radiation damage experiment to the spacecraft. An interface meeting was held at Hughes on 7 November with NASA, JPL, and Hughes in attendance to clarify interface data. Unit outline and mounting drawings, interface specification, and test plan requirements were reviewed and action items assigned.

Open Interface Items

- 1) Flight hardware for environmental measurements, gravity-gradient, millimeter-wave, resistojet, magnetometer, voltage monitor, and solar cell experiments.
- 2) Interface control drawings (new or revised) for gravity-gradient, millimeter-wave, voltage monitor, and solar cell experiments.
- 3) Test plans (new or revised) for gravity-gradient, millimeter-wave, magnetometer, voltage monitor, and solar cell experiments.
- 4) Interface specifications (new or revised) for gravity-gradient, millimeter-wave, voltage monitor, and solar cell experiments.

Table 4-1 gives the status of the ATS-E experiments as of 30 November 1968.

TABLE 4-1. ATS-E EXPERIMENT STATUS

Experiment	ICD	Interface Specification	Test Plan	Drill and Alignment Fixture	Installation Fixture	Flight Hardware
Gravity gradient	Approved	Received	Received	Received	Received	Received
Westinghouse booms	Signoff required	Not applicable	Required	Not applicable	Not applicable	Due 2-7-69
Ion engine	Approved	Received	Received	Received	Not required	Received
Ion engine filters	Approved	Received	Not required	Not required	Not required	Received
Voltage monitor	Signoff required	Received	Revision required	Not required	Not required	Due 2-7-69
Resistojet	Approved	Received	Received	Not required	Not required	Prototype recvd Flight due 2-14-69
Resistojet clock box	Approved	Received	Received	Not required	Not required	Prototype recvd Flight due 2-14-69
EME primary unit	Approved	Received	Received	Not required	Hughes	Prototype recvd Flight due 3-1-69
EME remote unit	Approved	Received	Received	Not required	Not required	Prototype recvd Flight due 3-1-69
Gravity-gradient coupling adapter	Approved	Received	Received	Not required	Not required	Due 2-7-69
Millimeter wave	Revision required	Revision required	Received	Not required	Hughes	Due 2-21-69
MMW backup transmitter	Revision required	Revision required	Revision required	Not applicable	Not applicable	Due 2-21-69
Magnetometer	Signoff required	Received	Revision required	Not required	Not required	Due 2-7-69
Magnetometer electronics	Signoff required	Received	Revision required	Not required	Not required	Due 2-7-69
Solar cell radiation damage	Signoff required	In work	In work	Not applicable	Not applicable	Due 2-21-69

APOGEE MOTORS

The apogee motors have been designated for the ATS-E spacecraft. They are motor Z-6 for flight and Z-4 as the flight spare. No support activities were required during this quarter.

CONFIGURATION MANAGEMENT

Interface Change Request (ICR) Activity

The following ICRs for the ATS-E spacecraft were received at Hughes during the reporting period:

<u>ICR</u>	<u>Subject</u>
00984	GG - revise wiring for sun shutter operation.
00985	Heat pipe - add 19 thermistors and telemetry.
00986	EME - black conductive paint - forward solar panel, bulkhead, and thermal barrier.
00987	GG - add telemetry to indicate release of primary boom tip masses.
00988	GG - add primary boom alignment mirror.
00989	CMVM - add common mode voltage monitor to spacecraft.
00990	EME - particle sensor field-of-view interference.
00991	IRS - relocate IR sensor.
00992	Ion - reassign telemetry from ion engine to magnetic control system.
00993	Mag - relocate compensation magnets.
00994	S/U - provide firing delay for spinup system.

5. TECHNICAL SUPPORT ITEMS

COMPONENTS AND MATERIALS

Process specification HP 4-112 for applying thermal control finishes was revised to greatly broaden the application techniques and improve the quality assurance provisions. The specification is in the process of being released.

Particulate counting and hardware cleaning has been provided on an as-required basis.

A Hughes process specification and a Hughes material specification are being prepared for a black antistatic thermal control coating that was evaluated and recommended by the Materials Technology Department.

Adhesive bonding procedures were established for bonding ballast weights to the heat-pipe substrate. A failure analysis was conducted on a damaged substrate and determined not to be an adhesive failure between the weights and the substrate.

HS-6018 was revised to include a second type nickel grid for MICAM.

A detailed process specification was prepared for assembly of the MICAM stick in support of the electronic hardware.

QUALITY CONTROL

Quality Engineering

Detailed inspection plans (DIP) 475262-801 and 475263-801 covering the assembly of the aft and forward solar panels have been written, approved, and distributed.

Planning screeners have reviewed 193 sets of planning containing 3810 operations during this report period; 129 defects were observed and the plans returned for correction.

Drawing and Change Control

The change control point has processed 76 changes to the inspection area during this report period and received 107 verified changes in return.

Test and Test Verification

System test was completed on the N₂ spinup system (475072-101). Telemetry calibration tests were performed on all sensors.

Major modification continues on the ATS-E spacecraft with major modification to the wire harness about complete.

The McDonnell Douglas aft solar panel substrate ID 11401-1 has been vibrated on the T6 spacecraft in all three axes random and sine.

A new solar cell degradation experiment is to be installed in the thermal band area of the ATS-E spacecraft.

Experiment package control tests were performed on the following units:

Ion engines	G298033 S/N-07 and S/N-08
Gravity-gradient experiment	
Boom assembly A	G298041 S/N-5962335
Boom assembly B	G298041 S/N-5962336
Power control unit	G298045 S/N-5962034
Libration damper	G298042 S/N-5962031
IR earth sensor	G298044
TV camera	G298043-1
TV electronics	G298046-1
Five solar aspect sensors	G298047
Solar aspect sensor electronics	G298048

Long-form system performance tests 1 through 16 were conducted on the ATS-E spacecraft. The only failure was against the command receiver 2 (475210-100) F-17, which indicated a narrow bandwidth of 40 kHz. Trouble and failure report 12255 was written covering the discrepancy.

The resistojet clock G298712 was rotated 180 degrees on the assembly per EO 33849 against unit installation drawing 3041994.