# **EOS Terra**

Mission Status
Constellation MOWG

Sioux Falls
June 12<sup>th</sup>- 14<sup>th</sup>, 2018



Terra Mission Director - Code 428 phone 301-614-5234

Dimitrios.C.Mantziaras@nasa.gov



### **Topics**



- Mission Summary
- Spacecraft Subsystems Summary
- Recent Activities
- Inclination Adjust Maneuvers
- Conjunction History
- End-Of-Mission Plan
- Upcoming Activities
- Summary
- Backup Slides



### **Terra Mission Overview**






#### **Terra Features**


- Launch Date: December 18,1999 (Atlas IIAS, VAFB)
- Orbit: 705 km, Sun-synchronous polar, 98.2° Inclination, 10:30 AM MLT descending node
- Instrument Payload:
  - ASTER (SWIR, TIR & VNIR) Advanced Spaceborne Thermal Emission and Reflection Radiometer (Japan)
  - CERES (Fore & Aft) Clouds and the Earth's Radiant Energy System (USA - Langley)
  - MISR Multi-angle Imaging Spectro-Radiometer (USA JPL)
  - MODIS Moderate Resolution Imaging Spectro-radiometer (USA -GSFC)
  - MOPITT Measurement of Pollution in the Troposphere (Canada)
- **Project Management:** Earth Science Mission Operations (ESMO)
- Spacecraft Flight Operations: Contracted by GSFC to KBR team and supported by NASA NENs and TDRSS
- Instrument Operations and Science Data processing: Performed at respective Instrument Locations where developed
- Mission Duration: Successfully completed Prime mission of 5 years. Currently in Extended Operations.
- Distributed Active Archive Centers: LP DAAC MODIS, ASTER; Langley DAAC - CERES, MISR, MOPITT

#### Science

The primary objective of the Terra Mission is to simultaneously study clouds, water vapor, aerosol, trace gases, land surface and oceanic properties, as well as the interaction between them and their effect on the Earth's energy budget and climate.







CERES







MODIS



MOPITT














### **EOS Terra Mission Summary**



- May 2017: Mission Extension Senior Review Proposal Panel Report
  - Mission extension through FY23
  - Senior Review submission delivered in Mar 2017
- 2018 Inclination Adjust Maneuvers
  - Spring 2018 Inclination Maneuvers
    - IAM #51 February 22<sup>nd</sup>
  - Summer 2018 Inclination Maneuvers
    - IAM #52 June 20<sup>th</sup> or 27<sup>th</sup>
  - Fall 2018 Inclination Maneuvers
    - IAM #53 November 01<sup>st</sup>
- 12/18/17: Terra 18-Year Anniversary
  - 5-Year Design Life, 6 year goal
  - Reliability Estimates thru 2025+
  - Consumables through 2020+
- January 2019: EOS Flight Operations
   Annual Review #13





### **Terra Spacecraft Status**





#### All subsystems on Primary Hardware except as noted

- Command & Data Handling (CDH) Nominal
  - Solid State Recorder (SSR) holds ~1 orbit of data
  - 11 of 58 SSR Printed Wire Assembly tripped off resulting in reduced recording capacity
- Communications (COMM) Nominal
  - DAS Modulator Failure on 05/29/2008 (Operating on Redundant)
  - Use K-Band primarily, X-Band as needed for Science Playback
- Electrical Power System (EPS) Good
  - Battery Cell and Heater Controller Anomaly (10/13/2009)
  - 1 of 24 Solar Panel Failed (9/24/2000)
- Flight Software (FSW) Nominal
- Guidance, Navigation & Control (GN&C) Nominal
  - Minor loss of sensitivity in SSSTs updated tracker biases to compensate
- Propulsion (PROP) Nominal
- Thermal Control System (TCS) Nominal
- Instruments (INST) Nominal
  - Only ASTER SWIR failed, all other instruments are taking science



### **Spacecraft Component Status**

# N

### 1 Change


Subsystem	Component	Design	Current	Capability	Comments
	Solar Array	24 Shunts	23 Shunts	96%	Degradation is minimal. Fully capable of supporting mission thru 2020 unless future failures occur
EPS	Batteries	108 Cells	107 Cells	99%	BBAT cell #50 failed on 10/15/09.
EFS	Batteries	36 Heater Controls	28 Heater Controls		BBAT heater control failed on 4 of 9 heater groups on primary, redundant, and survival. Battery cell charging/discharging and the remaining heater groups are preventing cells from freezing. PBAT heater control performance is nominal.
	MOPITTCPHTS	2	2	Full	Performance is nominal
TCS	SWIR CPHTS	2	2	Full	Performance is nominal
	TIR CPHTS	2	2	Full	Random temperature fluctuations. Performance within requirements.
SCC	SCC	2	2	Full	Performance is nominal
	HGA	2	2	Full	MDA BITE failures occur 2-3/week due to SEU. Recoverable
COMM	X-Band	2	1	75%	DAS Modulator 1 failed (50%). Solid State Power Amplifier redundancy still available (100%).
COMM	CTIU	2	2	Full	Performance is nominal
	OMNI	2	2	Degradation is minimal. Fully capable of supporting mission thru 2020 unless futur occur  99% BBAT cell #50 failed on 10/15/09.  BBAT heater control failed on 4 of 9 heater groups on primary, redundant, and surve cell charging/discharging and the remaining heater groups are preventing cells from PBAT heater control performance is nominal.  Full Performance is nominal  Full Random temperature fluctuations. Performance within requirements.  Full Performance is nominal  Full MDA BITE failures occur 2-3/week due to SEU. Recoverable  75% DAS Modulator I failed (50%). Solid State Power Amplifier redundancy still available Performance is nominal  Full Performance is nominal  Full Performance is nominal  Full Performance is nominal  Full SFE SEU occur 1-2/year. Recoverable  81.4% Recycle of Data Memory Unit likely to recover all Printed Wire Assemblies  Full Performance is nominal  Full Minor loss of sensitivity in SSSTs – tracker biases updated  Full Performance is nominal  Full Performance is nominal  Full Performance is nominal. Not currently used  Full Performance is nominal  Full Performance is nominal	
	MO	2	2		Drift rate changes have occurred since 10/3/10. Performance is within requirements.
CDH	SFE 2		2	Full	SFE SEU occur 1-2/year. Recoverable
	SSR	59 PWA	<b>48</b> PWA	81.4%	Recycle of Data Memory Unit likely to recover all Printed Wire Assemblies
	IRU	3	3	Full	Performance is nominal. 2 for 3 redundancy
	TAM 2		2	Full	Performance is nominal
	SSST 2		2		Minor loss of sensitivity in SSSTs – tracker biases updated
GNC	CSS	2	2		Performance is nominal
GNC	ESA	2	2		Performance is nominal
	FSS	1	1		Performance is nominal. Not currently used
	RWA	4	4	Full	Performance is nominal. 3 for 4 redundancy
	MTR	3	3	Full	Performance is nominal
Prop	REAs	16	16	Full	
	ASTER - SWIR	2	2	0%	Cooler is unable to maintain detector temperature. Science Data is unusable (Fully Saturated) and is no longer being recorded. Still collecting and monitoring Engineering data.
	ASTER - TIR	2	2	Full	Performance is nominal
	ASTER - VNIR	2	2	Full	Performance is nominal
Instruments	CERES - Aft	1	1	Full	Performance is nominal
	CERES - Fore	1	1		Performance is nominal
	MISR	2	2		Performance is nominal
	MODIS	2	1	50%	Power Supply #2 failed, Formatter A degraded, cross-strapped. All Science is nominal.
	MOPITT	2	1	50%	Displacer B and Chopper Motor failed. Loss of redundancy only. All Science is nominal.



### **Lifetime Estimates Fuel Remaining**



#### Terra Fuel Usage Comparison





### **Recent Activities**



#### Propulsive Maneuvers

- Drag Make Up Maneuver (DMU) #99 executed on 01/19/17
- Inclination Adjust Maneuver (IAM) #47 on 02/16/17
- Inclination Adjust Maneuver (IAM) #48 on 02/23/17
- Drag Make Up Maneuver (DMU) #100 executed on 04/06/17
- Drag Make Up Maneuver (DMU) #101 executed on 05/25/17
- Drag Make Up Maneuver (DMU) #102 executed on 06/29/17
- Risk Mitigation Maneuver (RMM) #11 (DMU #103) executed on 07/05/17
- Inclination Adjust Maneuver (IAM) #49 on 10/19/17
- Inclination Adjust Maneuver (IAM) #50 on 10/26/17

#### Calibration Maneuvers

- MODIS Roll #171 executed on 01/16/17
- MODIS Roll #172 executed on 02/15/17
- MODIS Roll #173 executed on 03/16/17
- MODIS Roll #174 executed on 04/16/17
- MODIS Roll #175 executed on 06/14/17
- MODIS Roll #176 executed on 07/13/17
- MODIS Roll #177 executed on 08/12/17
- MODIS Roll #178 executed on 09/10/17
- MODIS Roll #179 executed on 10/09/17
- MODIS Roll #180 to be executed on 11/08/17


- 01/25/17 01/26/17: ESMO Annual Review
- 02/01/17: FDIR RTCS 99 (OA -> Wheel Safe hold)
   Uplink
- 03/13/17: Terra FOT LDSC Full Team Simulation
- 03/15/17 03/16/17: ASTER IOT LDSC Working Group
- 03/16/17: Terra ASTER IOT LDSC Full Team Simulation
- 04/18/17 04/20/17: LDSC Sun Safe Recovery Simulation
- 04/26/17: TAM data source (BDU -> ACE) switch (part 1) and initial onboard TAM Predict file test
- 04/27/17: TAM Predict file test #2
- 06/03/17: MODIS Skipped EDU
- 06/04/17: SFE Anomaly (TMON 16 Trip)
- 07/20/17: Terra COMM SPSH RTCS Uplink
- 07/29/17: Terra IRU-B Anomaly Current Spike
- 07/30/17: SFE Anomaly (TMON 16 Trip)
- 08/05/17: Terra DSC # 3 (LDSC #2) Executed Successfully
- 08/21/17 Terra Lunar Induced Solar Eclipse #40



### Terra RMM and Box Violation



- Terra successfully conducted an RMM on March 16 to mitigate a close approach
- The burn magnitude executed targeted a solution just inside the edge of the 20km science box
  - Box limit was estimated to be 3.56 cm/sec
  - Maneuver planned was 3.54 cm/sec; Actual performance was 3.58 cm/sec
- Following this maneuver actual atmospheric drag became much lower than predicted. Therefore, current predictions are now showing Terra will drift outside of its science control box on July 4<sup>th</sup> or 5<sup>th</sup>, 2018.




Example showing typical relationship between predicted and definitive atmospheric density (from November 2017)

Plot spans 3/11/18 through 5/10/18. The dotted line is the burn epoch (3/16/18).



### **GTE Prediction (Do Nothing Option)**








### MLT for Summer IAM + Nov 1st IAM

(Fall IAM Yaw Angle = -89.2217°)





### **Maneuver Options MLT and Lifetime Comparison**



	2018 Lifetime (Baseline)	13 June Burn*	20 June Burn*	27 June Burn*
10:29AM crossing	19 Jan 2021	28 Jan 2021	23 Jan 2021	19 Jan 2021
10:15AM crossing	25 Aug 2022	19 Aug 2022	17 Aug 2022	16 Aug 2022
9:00AM crossing	28 Dec 2025	19 Dec 2025	16 Dec 2025	16 Dec 2025

<sup>\*</sup> Includes Exit maneuvers on 24 Aug 2022

- Tight MLT exit date is extended or preserved
- Mission MLT and Overall Lifetime impacted by approximately one week



### **Inclination Adjust Maneuvers**



 Inclination Adjust Maneuvers used to maintain nominal spacecraft mean local time (descending node) of 10:30 AM

- 02/22/2018 IAM #51 (320 sec burn) executed successfully

June 2018 IAM #52 being considered

Fall 2018 IAM #52 (320 sec burn) planned

IAM #53 (320 sec burn) planned

- Predictions indicate need to perform 3-4 maneuvers per year
  - 2017: (2 in Spring, 2 in Fall) -- COMPLETE
  - 2018: (1 in Spring, 2 in Fall) Spring IAM complete, 1 Summer IAM being considered
  - 2019: (2 in Spring, 1 in Fall)
  - 2020: (2 in Spring, 0 in Fall) -- last inclinations for Terra mission



### **Terra High Interest Events**



Year	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Total
2017 (T1-T4)	0	2	0	0	1	0	2	2	0	0	0	1	8
Tier 3	0	0	0	0	0	0	1	0	0	0	0	1	2
Tier 4	0	0	0	0	0	0	1	0	0	0	0	0	1
2018 (T1-T4)	0	1	1	0									2
Tier 3	0	1	1	0									2
Tier 4	0	0	1	0									1

#### CARA Defines the 4 Tiers as: T1 – Notify (email/phone), T2 – Conduct Briefing, T3 – Plan Maneuver, T4 – Execute Maneuver

- 2005: 4 HIEs 1 Debris Avoidance Maneuver (DAM) performed on 10/21/2005: Terra vs. 14222 CA on 10/23
- 2006: 1 HIE 1 maneuver waived off due to CA. Maneuver originally planned for 01/12/2006: Terra vs. 1716 CA on 1/12@ 17:46z
- 2007: 4 HIEs 1 DAM performed on 06/22/2007: Terra vs. 31410 CA on 6/23
- 2008: 2 HIEs 1 DAM planned and waived off: Terra vs. 82832 CA on 10/28/2008 @ 06:17z
- 2009: 2 HIEs No DAMs planned or performed
- 2010: 5 HIEs 1 DAM performed on 01/22/2010: Terra vs. 34700 CA on 1/23 @ 20:46z
- 2011: 20 HIEs 2 DAM planned and waived off: (1) Terra vs. 26181 CA on 3/28/2011 @ 12:14z (2) Terra vs. 30440 Repeating CA 05/07-09/2011
- 2012: 19 HIEs 1 maneuver waived off due to CA. Maneuver originally planned for 05/31/2012: Terra vs. 37789 CA on 6/1 @ 22:49z
- 2013: 17 HIEs 7 that required significant action
- 2014: 24 HIEs 6 that required DAM execution or nominal maneuver waive-off and replanning
- 2015: 33 HIEs 8 that required DAM execution or nominal maneuver waive-off and replanning
- 2016: 11 HIEs 0 that required DAM execution or nominal maneuver waive-off and replanning
- 2017: 8 HIEs 1 that required DAM execution or nominal maneuver waive-off and replanning
- 2018 thru present: 2 High Interest Events (HIEs) 1 that required DAM execution or nominal maneuver waive-off and replanning
  - RMM #12 executed on 3/16/18 -- Terra vs. 33666 with TCA of 03/16/18 @ 17:35z



### **ESMO RMM Planning Automation**



- ESMO has updated its Close Approach (CA) Process Flow to move towards a more Automated approach
  - Prepares for future increased object catalog w/ Space Fence
  - Reduces workload for each event
  - Keeps solution "at the ready" for short notice events
- ESMO Flight Dynamics team has developed an autonomous ephem generation tool
- Ephems built off optimal and constrained cases solved for by the Collision Risk Management System (CRMS)
- CARA accepts delivery of these ephems and ships them to JSpOC for screening
  - Delivery to CARA is now automatic based on logic built into the FDS ephem tool to whittle ephems down from maximum of eight generated to a maximum of five delivered
  - Any other options needed can be sent manually
- Screening results automatically compiled and outputted via an email report from CRMS
- Auto Ephem Generation implemented in February 2017
- Auto Ephem Delivery implemented in February 2018



### Terra End-of-Mission Plan




#### **Document Status**

- Rev D End-of-Mission Plan Document has been revised and under review cycle
- Hope is to have signed version in CM this summer

#### **Content**

- Terra will continue normal operations through October 2020
- Once all non-reserved fuel has been used,
   MLT will be drifted to 10:15 AM
- January 2022, Terra exits constellation
- Remain fuel used to lower perigee prior to spacecraft passivation
- Exit plan is consistent with the current Constellation Operations Coordination Plan





### **Upcoming Activities**



Upcoming Activities	
Terra FSM Out of Office	04/21/18 - 05/06/18
Terra FSSE CCB	05/10/18 @ 11 AM
Terra Safe Recovery Simulation	05/15/18
ASTER Science Team and Interface Meeting in Tokyo	06/04/18 - 06/08/18
Tentative Possible Summer IAM Date	06/13/18 (P) or 06/20/18 (B)
Terra Orbit Number 100,000	10/06/18
IAM #52 & 53	~ Oct. 2018 (Tentative)
Update to SSR Auto-LUR Patch	2Q2018
Update Drag Scale Factor	3Q2018
Retrograde/Decommission Preparation	Ongoing



### **Summary**



- Terra remains very healthy 17+ years into the mission
  - Electrical Power Subsystem performance has been stabilized following 2009 anomaly
  - Fuel Remaining to continue operations to 2020 and beyond
- Data Capture percentages continue at ~100%
- Collision Avoidance events continue to be part of routine ops
  - Low atmospheric drag is providing additional challenges
- End of Mission Plan (Rev D) currently out for signatures
  - Goddard signed/approved version made it to NASA HQ on 05/11/18
  - Target completion date is Summer 2018





## **FUTURE PLAN\***

\*Will be updated if a Summer IAM is executed



### **Terra Lifetime Maneuvers**



#### Remaining Orbit Maintenance Maneuvers

Mission Year	Inclination Maneuvers	DMU Maneuvers	Fuel Used (kg)	Fuel Remaining (kg)
2018	1 Spring. 2 Fall	2	10.60	45.83
2019	1 Spring. 2 Fall	2	10.51	35.31
2020	2 Spring. 0 Fall	1	6.89	28.42
2021	0 Spring, 0 Fall	3	0.30	28.12
2022	0 Spring, 0 Fall	3	0.38	27.74


#### • Constellation Exit and Deorbit Maneuvers

Mission Date	Maneuver Type	Fuel Used (kg)	Fuel Remaining (kg)		
08/31/2022	Envelope Exit #1	3.39	24.35		
08/31/2022	Envelope Exit #2	3.37	20.97		
1/08/2026	Deorbit #1	3.36	17.62		
1/13/2026	Deorbit #2	3.34	14.28		
1/15/2026	Deorbit #3	3.32	10.96		
1/20/2026	1/20/2026 Deorbit #4		7.66		
1/22/2026	Deorbit #5	3.28	4.38		



### **Mean Local Time**








### **Lifetime Average Height (from DAS)**





Decommissioning Plan	MLT Violation (10:29AM)	MLT Violation (10:15AM)	Exit Year	De-orbit Burns (#)	Apogee at Depletion (km)	Perigee at Depletion (km)	End of Mission - EOM (9:00AM MLT)	EOM to Reentry (years)	Reentry Date
Baseline	Jan 2021	Aug 2022	2022	5	692.3	669.7	2026	48	2074



### **Conclusion/Summary**



- It was determined officially that Terra does <u>not</u> require waivers
- Based on that fact, the decision for Terra's future was in the hands of the Earth Science Division @ NASA HQ
- We received written approval in February 2018 to proceed ahead with our proposed maneuver plan
- Plan is for Terra to Exit Constellation in early 2022 and end mission in early 2026





# Questions





### **Additional Slides**

- Orbit / Inclination / MLT Maintenance
- WRS Ground Track Error
- EPS Performance
- Drag Model Info
- OSMA Waiver Email
- NASA HQ Email



### **Orbit/Inclination/MLT Maintenance**




- Requirement: Mean Local Time (MLT) maintained between 10:15 and 10:45 measured at the Descending Node.
- <u>Goal</u>: Maintain Terra mean local time of the descending node (MLTDN) below 10:31.
- <u>Constraint</u>: OCO-2 has requested Terra maintain a MLT less than 10:31 for the duration of its lifetime to maintain a safe separation at the poles.
- Requirement: Maintain WRS-2 ground track error, 0 +/-20 km.
- Requirement: Maintain Frozen orbit with Argument of Perigee at 90 degrees +/-20 and Eccentricity of 0.0012 +/- 0.0004.
- <u>Constraint</u>: Maximum burn duration limited to 320 seconds by spacecraft manufacturer. Complete yaw slews and inclination maneuvers during spacecraft orbital night. Maneuver close to spring and fall equinox to maximize efficiency.



### **WRS Ground Track Error (GTE)**



#### **TERRA WRS Groundtrack Error at the Descending Node** (Maneuver planning targets included)





### **EPS Subsystem Performance**



- Bus Load: Nominal
  - Average bus load: 2307.221 Watts
  - Average housekeeping current: 11.907 A
  - Total instrument current: 7.120 A
- Battery Performance: Nominal with exception of anomalous BBAT condition
  - BBAT cell # 50 failed following IAM #24 on October 13 (DOY 286) 2009
    - BBAT Voltage Temperature curve changed to better reflect a failed cell
  - BBAT heater control electronics (HCE) anomaly occurred following IAM #24 on October 13 (DOY 286) 2009
    - Performed soft reset, power cycle, switching to redundant side and re-enabling one of the nonfunctioning heater groups to recover HCE functionality without success
    - At least 4 of 9 BBAT heater groups are no longer being controlled
    - Heater control setpoints changed for controllable heater groups to reduce the thermal gradient
  - PBAT Charge/Discharge Ratio was reduced from 105% to 104% on April 25, 2013 in an effort to extend PBAT life
  - PBAT BPC Channel A Disabled January 14, 2014; increases BBAT cold temperatures due to increased discharge
  - PBAT Charge/Discharge Ratio was reduced from 104% to 103% on August 20, 2015 in an effort to extend PBAT life
- Battery Temperatures: Nominal with exception of anomalous BBAT data
  - PBAT and half of BBAT Battery temperatures are regulated by flight software to ≈ -1°C to -5°C
  - Almost half of BBAT cell temperatures are below normal (but stable) in the -5°C to -13°C range
- Battery Voltages (BBAT)
  - Minimum battery voltages at 66.084 Volts
- Solar Array
  - Last offset adjustment performed on December 20<sup>th</sup>, 2017
  - Average drift rate for the month, -0.003 deg/day
  - Present offset drift rate is increasing
- BBAT Cell with Lowest Temperature (excluding Cell #50)
  - Cell # 20 : -10.56°C
  - Thermal Gradient(avg): 7.29°C



### **Atmospheric Density Models**



 The two models employed on EOS FDS are called the Jacchia-Roberts model and the Harris-Priester model. These models are described below.

#### Harris-Priester

 A table look-up model based on the satellite's altitude, with a valid range of 86 to 1000 km. The tables are tabulated to the F10.7 density in increments of 25.

#### Jacchia-Roberts (1971)

- Time varying atmospheric model which calculates density based on the composition of the atmosphere, dependent on the satellite's altitude as well as divisional and seasonal variations. Valid range is 100 to 2500 km. Uses latest observed and predicted F10.7 values and geomagnetic indices (GMI).
  - F10.7: The solar radio flux at 10.7 cm (2800 MHz), or F10.7 is an indicator of solar activity. It is one of the longest running records of solar activity.
    - https://www.swpc.noaa.gov/phenomena/f107-cm-radio-emissions
  - GMI: The K-index, and by extension the Planetary K-index, are used to characterize the magnitude of geomagnetic activity and storms. The energetic particles that precipitate into the ionosphere add energy in the form of heat that can increase the density and distribution of density in the upper atmosphere, causing extra drag on satellites in low-earth orbit.
    - https://www.swpc.noaa.gov/phenomena/geomagnetic-storms



### **OSMA Official Direction**



From: Aleman, Suzanne M. (HQ-GD000)

Sent: Wednesday, November 02, 2016 11:37 AM

**To:** Yuhas, Cheryl L. (HQ-DK000) < <a href="mailto:cheryl.l.yuhas@nasa.gov">cheryl.l.yuhas@nasa.gov</a>>

Cc: Liou, Jer-chyi (JSC-XI411) < ier-chyi.liou-1@nasa.gov >; Hull, Scott M. (GSFC-5920)

<scott.m.hull@nasa.gov>

Subject: FW: Terra need for Orbital Debris waivers

Hi Cheryl,

I received you voice mail regarding the question on whether a waiver is needed for the 25 year rule for TERRA.

I consulted with J. C Liou on this question we have concluded that a waiver is not needed. Please see the e-mails below.

Please let me know if you have any questions.

Best regards,

Sue Aleman NASA HQ OSMA MMOD Program Executive



### **NASA HQ Official Direction**



From: Webb, Charles E. (HQ-DK000)

**Sent:** Friday, February 02, 2018 3:45 PM

To: Mantziaras, Dimitrios C. (GSFC-4280) < <a href="mailto:dimitrios.c.mantziaras@nasa.gov">dimitrios.c.mantziaras@nasa.gov</a>>

Cc: Watson, Wynn J. (GSFC-4280) < wynn.j.watson@nasa.gov >; Moyer, Eric M. (GSFC-4280) < eric.m.moyer@nasa.gov >; Dell, Gregory T. (GSFC-4280) < gregory.t.dell@nasa.gov >; Thome, Kurtis J. (GSFC-6180) < kurtis.thome@nasa.gov >; Wilson, Jamie Leigh (HQ-DK000)[SCIENCE SYSTEMS AND APPLICATIONS INC] < jamie.l.wilson@nasa.gov >; Cauffman@nasa.gov >; Neeck Steven

<sandra.a.cauffman@nasa.gov>; lanson, Eric (HQ-DK000) <eianson@nasa.gov>; Neeck, Steven

(HQ-DK000) < steven.neeck@nasa.gov >

**Subject:** Re: Terra Future Maneuver Plans Slides

Dimitrios,

Sandra Cauffman has given HQ/ESD concurrence on the IAM plans for Terra through 2020. You're all set for the February maneuvers and beyond.

Have a good weekend,

Charles