



N69-32032

**ADVANCED REFRACTORY ALLOY CORROSION LOOP PROGRAM**

**QUARTERLY PROGRESS REPORT NO. 16**

**For Quarter Ending April 15, 1969**

prepared by  
**R. W. Harrison**

**CASE FILE  
COPY**

prepared for  
**NATIONAL AERONAUTICS AND SPACE ADMINISTRATION**

**NASA Lewis Research Center  
Contract NAS 3-6474  
Robert L. Davies, Project Manager  
Materials Section**

**NUCLEAR SYSTEMS PROGRAMS  
SPACE SYSTEMS  
GENERAL ELECTRIC  
CINCINNATI, OHIO 45215**



### NOTICE

This report was prepared as an account of Government sponsored work. Neither the United States, nor the National Aeronautics and Space Administration (NASA), nor any person acting on behalf of NASA:

- A.) Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or
- B.) Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method or process disclosed in this report.

As used above, "person acting on behalf of NASA" includes any employee or contractor of NASA, or employee of such contractor, to the extent that such employee or contractor of NASA, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with NASA, or his employment with such contractor.

*Requests for copies of this report should be referred to:*

National Aeronautics and Space Administration  
Scientific and Technical Information Division  
Attention: USS-A  
Washington, D.C. 20546

QUARTERLY PROGRESS REPORT 16

ADVANCED REFRACTORY ALLOY CORROSION LOOP PROGRAM

prepared by  
R. W. Harrison

approved by  
E. E. Hoffman

NUCLEAR SYSTEMS PROGRAMS  
SPACE SYSTEMS  
GENERAL ELECTRIC COMPANY  
Cincinnati, Ohio 45215

prepared for  
NATIONAL AERONAUTICS AND SPACE ADMINISTRATION

Period January 15 to April 15, 1969

May 16, 1969

CONTRACT NAS 3-6474

NASA Lewis Research Center  
Cleveland, Ohio  
Robert L. Davies, Project Manager  
Materials Section





## TABLE OF CONTENTS

	<u>Page</u>
FOREWORD	v
I INTRODUCTION	1
II SUMMARY	3
III PROGRAM STATUS	5
A. T-111 Rankine System Corrosion Test Loop Start-up	5
B. T-111 Rankine System Corrosion Test Loop Operation	8
1. Loop Temperatures	10
2. Boiler Conditions	10
3. Boiling Stability	16
4. Test Chamber Environment - Partial Pressure Analysis	16
C. Advanced Tantalum Alloy Capsule Tests	18
D. 2600°F Lithium Loop	18
IV FUTURE PLANS	19

## LIST OF ILLUSTRATIONS

<u>Figure</u>		<u>Page</u>
1	Test Chamber Environment During Testing of the T-111 Rankine System Corrosion Test Loop	6
2	The Effect of Boiling Instabilities on the Potassium Pressure and Flow During Start-up of the T-111 Rankine System Corrosion Test Loop	7
3	Temperatures of Interest Recorded During Operation of the T-111 Rankine System Corrosion Test Loop on the Daytime Shift Only with Unattended Operation Between 1600 hours and 0800 hours	9
4	Temperatures of Interest Recorded During Operation of the T-111 Rankine System Corrosion Test Loop on the Daytime Shift Only with Unattended Operation Between 1600 hours and 0800 hours	11
5	T-111 Rankine System Corrosion Test Loop Temperatures at 2000 Hours	12
6	T-111 Corrosion Test Loop Operating Temperatures - 2000 Hours	13
7	T-111 Rankine System Corrosion Test Loop Boiler Conditions After 1000 Hours Operation	14
8	Potassium and Lithium Flow Traces and Potassium Pressure Traces Recorded on April 19, 1969 After 2000 Hours of Operation of the T-111 Rankine System Corrosion Test Loop	17

## LIST OF TABLES

<u>Table</u>		<u>Page</u>
I	T-111 Rankine System Corrosion Test Loop Performance	15



## FOREWORD

The work described herein is sponsored by the National Aeronautics and Space Administration under Contract NAS 3-6474. R. L. Davies of NASA - Lewis Research Center is the NASA Technical Manager.

The program is being administered for the General Electric Company by E. E. Hoffman, and R. W. Harrison is acting as the Program Manager. J. Holowach, the Project Engineer, is responsible for the loop design, facilities procurement, and test operations. Personnel making major contributions to the program during the current reporting period include:

Loop Operation - A. Losekamp, J. Reeves, S. Roof and T. Irwin.

Partial Pressure Gas Analysis - Dr. T. Lyon

## ADVANCED REFRACTORY ALLOY CORROSION LOOP PROGRAM

### I. INTRODUCTION

This report covers the period from January 15, 1969 to April 15, 1969. The primary task of this program is to fabricate, operate for 10,000 hours and evaluate a T-111 Rankine System Corrosion Test Loop. Materials for evaluation include the containment alloy, T-111 (Ta-8W-2Hf) and the turbine candidate materials Mo-TZC and Cb-132M which are located in the turbine simulator of the two-phase potassium circuit of the system. The loop design will be similar to the Cb-1Zr Rankine System Corrosion Test Loop; a two-phase, forced convection, potassium corrosion test loop which has been tested under Contract NAS 3-2547.<sup>(1)</sup> Lithium is being heated by direct resistance in a primary loop. Heat rejection for condensation in the secondary potassium loop is being accomplished by radiation in a high vacuum environment to the water cooled chamber. The compatibility of the selected materials will be evaluated at conditions representative of space electric power system operating conditions, namely:

- a. Boiling temperature, 2050°F
- b. Superheat temperature, 2150°F
- c. Condensing temperature, 1400°F
- d. Subcooling temperature, 1000°F
- e. Mass flow rate, 40 lb/hr
- f. Boiler exit vapor velocity, 50 ft/sec
- g. Average heat flux in plug (0-18 inches), 240,000 Btu/hr ft<sup>2</sup>
- h. Average heat flux in boiler (0-250 inches), 23,000 Btu/hr ft<sup>2</sup>

In addition to the primary program task cited above the program also includes capsule testing to evaluate advanced tantalum alloys of the ASTAR 811 type (Ta-8W-1Re-1Hf) in both potassium and lithium.

---

<sup>(1)</sup> Hoffman, E. E. and Holowach, J., Cb-1Zr Rankine System Corrosion Test Loop, Potassium Corrosion Test Loop Development Topical Report No. 7, R66SD3016, General Electric Company, Cincinnati, Ohio, May 1, 1968.



Also included in the program is the fabrication, 5000-hour operation and evaluation of a 2600°F, high flow velocity, pumped lithium loop designed to evaluate the compatibility of the ASTAR 811 type alloys, T-111, T-222, and the tungsten alloy, W-25Re-30Mo at conditions simulating an out-of-pile thermionic reactor system.

## II. SUMMARY

Testing of the T-111 Rankine System Corrosion Test Loop was initiated on January 25, 1969.

On April 19, 1969 the T-111 Corrosion Loop completed 2000 hours of stable operation without any difficulty.





### III. PROGRAM STATUS

#### A. T-111 RANKINE SYSTEM CORROSION TEST LOOP START-UP

Boiling operation of the corrosion loop was initiated by first increasing the lithium temperature to 1350°F at a flow rate of approximately 2 gpm. The secondary EM pump was adjusted to supply a low flow of potassium to the boiler, and the flow rate and primary temperature were gradually increased at a rate to maintain the chamber pressure below  $5 \times 10^{-7}$  torr. The outgassing rate increased considerably as the loop temperatures were increased, and the titanium sublimation pumps were used to assist the getter-ion vacuum pumps in maintaining a  $10^{-7}$  torr pressure level in the vacuum chamber.

The rate of increase to the test conditions was limited by the outgassing of the loop components. The chamber pressure and the partial pressures of the principal residual gases during this period when the test conditions were being approached is shown in Figure 1. Hydrogen accounted for over 95% of the total residual gas pressure. Although the chamber pressure reached the  $10^{-6}$  torr scale during start-up the partial pressures of oxygen bearing residual gases were  $10^{-8}$  torr or lower. Additional discussion of the partial pressure gas analysis of the test chamber environment is covered later in this report.

Short periods of unstable boiling were noted during the startup of the loop as adjustments to the lithium temperature and potassium flow caused boiling to move out of the plug section. This effect was observed in the operation of the Cb-1Zr Rankine System Corrosion Test Loop and is described in detail in the topical report.<sup>(2)</sup> The typical effect of these boiling instabilities on the potassium pressure and flow is shown in Figure 2. After a short period of time (approximately 22 minutes) of unstable boiling the potassium EM pump power was decreased with a corresponding decrease in potassium flow and pressure. Boiling returned to the plug section and became stable.

---

(2) Hoffman, E. E., Holowach, J., Cb-1Zr Rankine System Corrosion Test Loop, Topical Report No. 7 NASA Contract NAS 3-2547, General Electric Company Report R67SD3016.




Figure 1. Test Chamber Environment During Testing of the T-111 Rankine System Corrosion Test Loop.




Figure 2 - The Effect of Boiling Instabilities on the Potassium Pressure and Flow During Start-Up of the T-111 Rankine System Corrosion Test Loop.

The primary loop temperature, secondary flow rate and preheater temperature were increased until the design conditions were met as described in the test plan, <sup>(3)</sup> namely:

Boiling temperature	2050° ± 25°F
Superheat temperature	2150° ± 10°F
Condensing temperature	1400° ± 25°F
Potassium flow rate -	35 lb/hr ± 5 lb/hr

The T-111 Rankine System Corrosion Test Loop began logging hours at 1630 hours on January 25, 1969.

B. T-111 RANKINE SYSTEM CORROSION TEST LOOP OPERATION

1. Operational Surveillance

On March 8, 1969 the T-111 Corrosion Test Loop completed 1000 hours of operation. As a result of the stable and trouble-free operation of the loop during this period, constant surveillance appeared to be less of a necessity than originally anticipated. Furthermore, adjustments made during this testing period were limited predominantly to minor adjustments to the lithium heater to compensate for line voltage fluctuations not compensated for by the voltage stabilizer.

The effect of these fluctuations on the lithium boiler inlet temperature were examined during the period March 11, 1969 to March 17, 1969 with no adjustments being made from 1600 hours to 0800 hours. It was found that anticipatory adjustments to the lithium heater power made by daytime shift operators could result in maintaining the lithium boiler inlet temperature within ± 25°F.

On March 22, 1969 loop operation was reduced to the daytime shift with unattended operation from 1600 hours to 0800 hours. No difficulties were encountered in maintaining stable loop operation, and the lithium boiler inlet temperature was easily maintained within a ± 25°F band as indicated in the data shown in Figure 3. The potassium vapor temperature

---

<sup>(3)</sup> Advanced Refractory Alloy Corrosion Loop Program, Test Plan for T-111 Rankine System Corrosion Test Loop, Page 34.




Figure 3. Temperatures of Interest Recorded During Operation of the T-111 Rankine System Corrosion Test Loop on the Daytime Shift Only With Unattended Operation Between 1600 Hours and 0800 Hours.



at the exit of the boiler was maintained within a  $\pm 20^{\circ}\text{F}$  band. The boiling temperature, which is determined by the boiler inlet pressure, was maintained within  $\pm 2^{\circ}\text{F}$ . This further indicates the stability of the inlet pressure and concomitant boiler outlet pressure, of prime interest in turbine operation.

Considering that the temperature measurements in millivolts are read to the nearest 0.05 mv, the plot of the millivolt readings vs time shown in Figure 4 indicates the measured values fall within a  $\pm 1\%$  band.

On April 10, 1969 continuous surveillance of the loop was restored and will be maintained throughout the 10,000 hour test period. With continuous surveillance the lithium boiler inlet temperature can be maintained within a  $\pm 15^{\circ}\text{F}$  band by adjustments to the lithium heater power when required as previously described.

## 2. Loop Temperatures

On April 19, 1969 the T-111 Corrosion Loop completed 2000 hours of operation. The loop temperatures recorded at that time are shown in Figure 5 and temperatures of major interest are shown on the loop schematic in Figure 6. The performance of the loop has been excellent in that control adjustments have been limited to minor changes in the power input to the lithium heater to compensate for small line voltage changes not compensated for by the voltage stabilizer. A comparison of the data obtained at 1000 hours with the 2000 hour data shown in Table I further indicates the stability of the loop's performance.

## 3. Boiler Conditions

The lithium temperature profile in the boiler and the calculated potassium quality and temperature as a function of boiler length are given in Figure 7. The calculated qualities indicated are based on thermal calculations involving potassium flow, potassium boiler inlet temperature, lithium flow and the drop in the measured lithium temperatures as a function of boiler length. Calculations indicate approximately 100% quality vapor is attained at the exit of the plug section, 18 inches from the boiler inlet. In the remaining 195 inches the vapor is superheated to  $2147^{\circ}\text{F}$ . The  $135^{\circ}\text{F}$  of superheat is the difference between the





Figure 4. Temperatures of Interest Recorded During Operation of the T-111 Rankine System Corrosion Test Loop on the Daytime Shift Only With Unattended Operation Between 1600 hours and 0800 hours.



Date 4-19-69 0030 Hrs. Test Time 2000.0 Hrs.  
 Chamber Pressure  $1.2 \times 10^{-8}$  Torr  
 Heater 47.7 A 474 V 22.6 KW  
 Preheater 32.3 A 89.0 V 2.87 KW  
 Primary Flow 2.21 mv 1.42 GPM  
 Secondary Flow 0.224 mv 0.11 GPM  
 Boiling Temperature 2048 of  
 Superheat 127 of

THERMOCOUPLE CODE

- Lithium Circuit  
 P Primary Circuit T/C's  
 B Boiler T/C's  
Potassium Circuit  
 S Secondary Circuit T/C's  
 PH Potassium Preheater T/C's




Figure 5. T-111 Rankine System Corrosion Test Loop Temperatures at 2000 Hours.





Figure 6. T-111 Corrosion Test Loop Operating Temperatures - 2000 Hours.

Measured Temperatures, °F



### Boiler Conditions

Net Heat Transfer - 8.65 KW

#### Lithium

Flow Rate, 205 lbs/hr

Inlet Temp., 2253°F

Outlet Temp., 2078°F

#### Potassium

Flow Rate, 36 lbs/hr

Inlet Temp., 1723°F

Outlet Temp., 2147°F

Inlet Pressure, 174 psia

Outlet Pressure, 157 psia

### Boiler Components

Lithium Tube, OD - 1.0-Inch

ID - 0.8-Inch

Potassium Tube, OD - 0.375-Inch

ID - 0.250-Inch

Plug, 18-Inch Long, Formed by Wrapping a 0.06-Inch Diameter Wire on a 1-Inch Pitch Helix on a 0.125-Inch Diameter Center Rod.

Figure 7. T-111 Rankine System Corrosion Test Loop Boiler Conditions After 1000 Hours Operation.

TABLE I

## T-111 RANKINE SYSTEM CORROSION TEST LOOP PERFORMANCE

Date	3-8-69	4-19-69
Test Hours	1000	2000
Lithium Flow Rate	205 lbs/hr	207 lbs/hr
Lithium Temp., In	2253°F*	2253°F*
Lithium Temp., Out	2078°F	2078°F
Lithium $\Delta T$	175°F	175°F
Potassium Flow Rate	36 lbs/hr	37 lbs/hr
Plug Boiling Temperature	2048°F	2048°F
Boiler Exit Vapor Temp.	2147°F	2138°F
Boiler Exit Saturation Temp.	2012°F	2011°F
Potassium Vapor Superheat	135°F	127°F
Condensing Temperature	1416°F	1416°F
Potassium Heat Input		
1. Preheat	2280 Btu/hr	2340 Btu/hr
2. Heat of Vaporization	26,300 Btu/hr	26,950 Btu/hr
3. Superheat	1040 Btu/hr	947 Btu/hr
TOTAL	29,620 Btu/hr	30,237 Btu/hr
Total Power to Lithium Heater	13.2 kw	13.7 kw
Total Power to Potassium	8.7 kw	8.9 kw
Net Heat Loss	4.5 kw	4.8 kw

\* The lithium boiler inlet temperature is maintained within  $\pm 15^\circ\text{F}$  by appropriate adjustments to the lithium heater power.



measured temperature of the potassium vapor at the boiler exit, 2147°F, and the saturation temperature, 2012°F, as determined by the boiler exit pressure, 158 psia.

#### 4. Boiling Stability

The pressure and flow traces shown in Figure 8 indicate the stability of the boiling in the loop. Pressure fluctuations noted on the Taylor gauges are less than 1 psia.

#### 5. Test Chamber Environment - Partial Pressure Analysis

The chamber pressure and partial pressures of the various gaseous species in the test chamber during the period of loop operation up to 2000 hours are shown in Figure 1. The total pressure (sum of partial pressures) is consistent with the ion gauge reading, even though it is nearly a factor of two greater. The reason for this is that the major specie is hydrogen which has a rather low ionization efficiency, the ion gauge sensitivity relative to nitrogen being only 0.42.

At the start of loop operation at design conditions, the ion gauge reading was  $1 \times 10^{-6}$  torr, but dropped rapidly reaching the  $10^{-8}$  torr range in less than 100 hours. Throughout the 2000 hour test period, 90 to 95% of the residual gas in the chamber was hydrogen. The source of this gas is probably outgassing of heated metal parts, either the loop itself or the supporting structure. In either case, the hydrogen partial pressure, and thus the total pressure, can be expected to slowly decrease throughout the period of future loop operation. The fact that the  $N_2$  and  $CO$ ,  $Ar$ , and  $O_2$  concentrations are so low indicates the absence of any appreciable leakage in the system.

It is of interest to compare the residual gas composition in the present test with that obtained under similar conditions in the previous Cb-1Zr Corrosion Rankine System Loop Test.<sup>(4)</sup> For the Cb-1Zr loop after 1000 hours of loop operation, the total pressure was about  $4 \times 10^{-8}$  torr with major species  $N_2 + CO$ ,  $Ar$ , and  $H_2$  in approximately equal proportions. For the T-111 loop after 1000 hours, the total pressure was about  $4 \times 10^{-8}$

---

(4) Hoffman, E. E. and Holowach, J., Cb-1Zr Rankine System Corrosion Test Loop, Potassium Corrosion Test Loop Development Topical Report No. 7, R66SD3016, General Electric Company, Cincinnati, Ohio, May 1, 1968.




Figure 8. Potassium and Lithium Flow Traces Recorded on April 19, 1969 After 2000 Hours of Operation of the T-111 Rankine System Corrosion Test Loop.

torr with major specie  $H_2$ . This comparison thus shows that the same total pressure was obtained in both tests, after 1000 hours, and it indicates that much more hydrogen outgassing occurs in the present T-111 loop test, while the oxygen bearing gases were higher in the Cb-1Zr loop test.

C. ADVANCED TANTALUM ALLOY CAPSULE TESTS

Testing of two ASTAR 811C and one ASTAR 811CN lithium thermal convection capsules continues. As of April 15, 1969, over 4200 hours of testing had been completed. The chamber pressure at that time was  $5 \times 10^{-9}$  torr. An analysis of the temperature distribution in the capsules is being performed to calculate the lithium flow.

D. 2600°F LITHIUM LOOP

A modification of the 2600°F Lithium Loop is anticipated which will lower the operating temperature to 1900°F and incorporate new fuel specimens in the specimen test section.

#### IV. FUTURE PLANS

- A. Continue operation of the T-111 Rankine System Corrosion Test Loop.
- B. Complete 5000 hours of testing the advanced tantalum alloy capsules and initiate posttest evaluation.

PUBLISHED REPORTS

<u>Quarterly Progress</u>	<u>For Quarter Ending</u>
Report No. 1 (NASA-CR-54477)	July 15, 1965
Report No. 2 (NASA-CR-54845)	October 15, 1965
Report No. 3 (NASA-CR-54911)	January 15, 1966
Report No. 4 (NASA-CR-72029)	April 15, 1966
Report No. 5 (NASA-CR-72057)	July 15, 1966
Report No. 6 (NASA-CR-72177)	October 15, 1966
Report No. 7 (NASA-CR-72230)	January 15, 1967
Report No. 8 (NASA-CR-72335)	April 15, 1967
Report No. 9 (NASA-CR-72336)	July 15, 1967
Report No. 10 (NASA-CR-72352)	October 15, 1967
Report No. 11 (NASA-CR-72383)	January 15, 1968
Report No. 12 (NASA-CR-72452)	April 15, 1968
Report No. 13 (NASA-CR-72483)	July 15, 1968
Report No. 14 (NASA-CR-72505)	October 15, 1968
Report No. 15 (NASA-CR-72527)	January 15, 1969

DISTRIBUTION LIST  
QUARTERLY AND FINAL PROGRESS REPORTS  
CONTRACT NAS3-6474

NASA

Washington, D. C. 20546  
Attn: Arvin Smith (RNW)  
Simon V. Manson (RNP)  
George C. Deutsch (RR)  
Dr. Fred Schulman (RNP)  
H. Rothen (RNP)

NASA

Scientific & Tech. Info. Facility  
P.O. Box 33  
College Park, Maryland 20740  
Attn: Acquisitions Branch (SQT-34054)  
(2 + Repro)

NASA

Goddard Space Flight Center  
Greenbelt, Maryland 20771  
Attn: Librarian

NASA

Langley Research Center  
Hampton, Virginia 23365  
Attn: Librarian

NASA

Lewis Research Center  
21000 Brookpark Road  
Cleveland, Ohio 44135  
Attn: Librarian, MS 60-3  
Dr. Bernard Lubarsky (SPSD)  
MS 3-3  
G. M. Ault, MS 105-1  
R. L. Davies (ARSB) MS 500-201  
(2)  
John E. Dilley (SPSPS)  
MS 500-309  
Maxine Sabala, MS 3-19  
T. A. Moss, MS 500-201  
Coulson Scheuerman, MS 106-1  
Report Control Office, MS 5-5  
V. Hlavin, MS 3-14  
(Final Only)

NASA

Manned Spacecraft Center  
Houston, Texas 77001  
Attn: Librarian

NASA

George C. Marshall Space Flight Center  
Huntsville, Alabama 38512  
Attn: Librarian

Jet Propulsion Laboratory  
California Institute of Technology  
4800 Oak Grove Drive  
Pasadena, California 91103  
Attn: Librarian

National Bureau of Standards  
Washington, D. C. 20225  
Attn: Librarian

Flight Vehicle Power Branch  
Air Force Aero Propulsion Lab  
Wright Patterson AFB, Ohio 45433  
Attn: Charles Armbruster, ASRPP-10  
AFAPL (APIP)  
George E. Thompson, APIP-1  
George Glenn

Army Ordnance Frankford Arsenal  
Bridgesburg Station  
Philadelphia, Pennsylvania 19137

Bureau of Mines  
Albany, Oregon  
Attn: Librarian

Bureau of Ships  
Department of the Navy  
Washington, D. C. 20225  
Attn: Librarian

Bureau of Weapons  
Research & Engineering  
Materials Division  
Washington, D. C. 20225  
Attn: Librarian

U. S. Atomic Energy Commission  
Technical Reports Library  
Washington, D. C. 20545  
Attn: J. M. O'Leary (2)  
M. J. Whitman



Report Distribution List - NAS3-6474 - Quarterly and Final (Continued)

U. S. Atomic Energy Commission  
Germantown, Maryland 20767  
Attn: Col. Gordon Dicker,  
SNAP/50/SPUR Project Office  
K. E. Horton

U. S. Atomic Energy Commission  
Technical Information Service Ext.  
P. O. Box 62  
Oak Ridge, Tennessee 37831 (3)

Office of Naval Research  
Power Division  
Washington, D. C. 20225  
Attn: Librarian

U. S. Naval Research Laboratory  
Washington, D. C. 20225  
Attn: Librarian

American Machine and Foundry Company  
Alexandria Division  
1025 North Royal Street  
Alexandria, Virginia  
Attn: Librarian

Aerojet-General Corporation  
P. O. Box 209  
Azusa, California 91702  
Attn: Librarian

AiResearch Manufacturing Company  
Sky Harbor Airport  
402 South 36th Street  
Phoenix, Arizona 85034  
Attn: Librarian

AiResearch Manufacturing Company  
9851-9951 Sepulveda Boulevard  
Los Angeles, California 90045  
Attn: Librarian

Argonne National Laboratory  
Library Services - Dept. 203CE0125  
9700 South Cass Avenue  
Argonne, Illinois 60439  
Attn: Report Section

Atomics International  
8900 DeSoto Avenue  
Canoga Park, California 91303  
Attn: Harry Pearlman

Avco  
Research & Advanced Development Dept.  
201 Lowell Street  
Wilmington, Massachusetts 01800  
Attn: Librarian

Battelle Memorial Institute  
505 King Avenue  
Columbus, Ohio 43201  
Attn: Librarian  
Dr. E. M. Simmons

Battelle-Northwest Labs  
P. O. Box 999  
Richland, Washington 99352

The Bendix Corporation  
Research Laboratories Division  
Southfield, Michigan  
Attn: Librarian

The Boeing Company  
Seattle, Washington 98100  
Attn: Librarian

Brookhaven National Laboratory  
Upton, Long Island, New York 11973  
Attn: Librarian

Chance Vought Aircraft, Inc.  
P. O. Box 5907  
Dallas, Texas 75222  
Attn: Librarian

Clevite Corporation  
Mechanical Research Division  
540 East 105th Street  
Cleveland, Ohio 44108  
Attn: N. C. Beerli  
Project Administrator

Convair Astronautics  
5001 Kerrny Villa Road  
San Diego, California 92111  
Attn: Librarian

Curtiss-Wright Corporation  
Wright-Aeronautical Division  
Woodridge, New Jersey 07075  
Attn: S. Lombardo

Report Distribution List - NAS3-6474 - Quarterly and Final (Continued)

Ford Motor Company  
Aeronautronics  
Newport Beach, California 92660  
Attn: Librarian

General Atomic  
John Jay Hopkins Laboratory  
P. O. Box 608  
San Diego, California 92112  
Attn: Dr. Ling Yang  
Librarian

General Electric Company  
Atomic Power Equipment Division  
P. O. Box 1131  
San Jose, California

General Electric Company  
Missile & Space Division  
P. O. Box 8555  
Philadelphia, Pennsylvania 19114  
Attn: Librarian

General Electric Company  
Vallecitos Atomic Lab  
Pleasanton, California 94566  
Attn: Librarian

General Dynamics/Fort Worth  
P. O. Box 748  
Fort Worth, Texas 76100  
Attn: Librarian

General Motors Corporation  
Allison Division  
Indianapolis, Indiana 46206  
Attn: Librarian

Hamilton Standard  
Division of United Aircraft Corp.  
Windsor Locks, Connecticut  
Attn: Librarian

Hughes Aircraft Company  
Engineering Division  
Culver City, California 90230-2  
Attn: Librarian

IIT Research Institute  
10 West 35th Street  
Chicago, Illinois 60616  
Attn: Librarian

Lockheed Missiles and Space Division  
Lockheed Aircraft Corporation  
Sunnyvale, California  
Attn: Librarian

Marquardt Aircraft Company  
P. O. Box 2013  
Van Nuys, California  
Attn: Librarian

The Martin Company  
Baltimore, Maryland 21203  
Attn: Librarian

The Martin Company  
Nuclear Division  
P. O. Box 5042  
Baltimore, Maryland 21220  
Attn: Librarian

Martin Marietta Corporation  
Metals Technology Laboratory  
Wheeling, Illinois  
Attn: Librarian

Materials Research & Development  
Manlabs, Incorporated  
21 Erie Street  
Cambridge, Massachusetts 02139

Materials Research Corporation  
Orangeburg, New York  
Attn: Librarian

McDonnell Aircraft  
St. Louis, Missouri 63100  
Attn: Librarian

Union Carbide Metals  
Niagara Falls, New York 14300  
Attn: Librarian

Mr. W. H. Podolny  
United Aircraft Corporation  
Pratt & Whitney Division  
400 West Main Street  
Hartford, Connecticut 06108

United Nuclear Corporation  
Research and Engineering Center  
Grassland Road  
Elmsford, New York 10523  
Attn: Librarian

Report Distribution List - NAS3-6474 - Quarterly and Final (Continued)

Union Carbide Corporation  
Parma Research Center  
P. O. Box 6115  
Cleveland, Ohio 44101  
Attn: Technical Information Services

Wah Chang Corporation  
Albany, Oregon  
Attn: Librarian

Westinghouse Electric Corporation  
Astronuclear Laboratory  
P. O. Box 10864  
Pittsburgh, Pennsylvania 15236  
Attn: Librarian  
R. T. Begley

Westinghouse Electric Corporation  
Materials Manufacturing Division  
RD #2, Box 25  
Blairsville, Pennsylvania  
Attn: Librarian

Westinghouse Electric Corporation  
Aerospace Electrical Division  
Lima, Ohio  
Attn: J. Toth

Westinghouse Electric Corporation  
Research & Development Center  
Pittsburgh, Pennsylvania 15235  
Attn: Librarian

Wyman-Gordon Company  
North Grafton, Massachusetts  
Attn: Librarian

Grumman Aircraft  
Bethpage, New York  
Attn: Librarian

Lawrence Radiation Laboratory  
Livermore, California  
Attn: Librarian (2)

Allison-General Motors  
Energy Conversion Division  
Indianapolis, Indiana  
Attn: Librarian

North American Aviation, Inc.  
Atomics International Division  
P. O. Box 309  
Canoga Park, California 91304  
Attn: Director, Liquid Metals  
Information Center

Douglas Aircraft Company, Inc.  
Missile and Space Systems Division  
3000 Ocean Park Boulevard  
Santa Monica, California  
Attn: Librarian

Climax Molybdenum Company of Michigan  
1600 Huron Parkway  
Ann Arbor, Michigan 48105  
Attn: Librarian  
Dr. M. Semchyshen

Lawrence Radiation Laboratory  
Livermore, California  
Attn: Dr. James Hadley

MSA Research Corporation  
Callery, Pennsylvania 16024  
Attn: Librarian

North American Aviation  
Los Angeles Division  
Los Angeles, California 90009  
Attn: Librarian

Oak Ridge National Laboratory  
Oak Ridge, Tennessee 37831  
Attn: W. H. Cook  
W. O. Harms  
Librarian  
J. H. DeVan  
A. Litman

Pratt & Whitney Aircraft  
400 Main Street  
East Hartford, Connecticut 06108  
Attn: Librarian

Engineering Library  
Fairchild Hiller  
Republic Aviation Corporation  
Farmingdale, Long Island, New York  
Attn: Librarian

Report Distribution List - NAS3-6474 - Quarterly and Final (Continued)

Rocketdyne  
Canoga Park, California 91303  
Attn: Librarian

Solar  
2200 Pacific Highway  
San Diego, California 92112  
Attn: Librarian

Southwest Research Institute  
8500 Culebra Road  
San Antonio, Texas 78206  
Attn: Librarian

Superior Tube Company  
Norristown, Pennsylvania  
Attn: A. Bound

Sylvania Electrics Products, Inc.  
Chemical & Metallurgical  
Towanda, Pennsylvania  
Attn: Librarian

TRW, Inc.  
Caldwell Res Center  
23555 Euclid Avenue  
Cleveland, Ohio 44117  
Attn: Librarian

Union Carbide Corporation  
Stellite Division  
Kokomo, Indiana  
Attn: Librarian

Union Carbide Nuclear Company  
P. O. Box X  
Oak Ridge, Tennessee 37831  
Attn: X-10 Laboratory,  
Records Department (2)

Fansteel Metallurgical Corporation  
North Chicago, Illinois  
Attn: Librarian

National Research Corporation  
405 Industrial Place  
Newton, Massachusetts  
Attn: Librarian

Varian Associates  
Vacuum Products Division  
611 Hansen Way  
Palo Alto, California  
Attn: Librarian

Universal Cyclops Steel Corporation  
Bridgeville, Pennsylvania  
Attn: C. P. Mueller

Los Alamos Scientific Laboratory  
University of California  
Los Alamos, New Mexico  
Attn: Librarian

Lockheed Georgia Company  
Division, Lockheed Aircraft Company  
Marietta, Georgia  
Attn: Librarian

TRW, Inc.  
TRW Systems Group  
One Space Park  
Redondo Beach, California 90278  
Attn: Dr. H. P. Silverman

Sandia Corporation  
Aerospace Nuclear Safety Division  
Sandia Base  
Albuquerque, New Mexico 87115  
Attn: A. J. Clark (3)  
Librarian  
James Jacob