


R. F. Mather
NASA-CR-54008

(NASA-CR-54008) POTASSIUM CORROSION TEST
LOOP DEVELOPMENT Quarterly Progress
Report, 15 Oct. 1963 - 15 Jan. 1964
(General Electric Co.) 35 p

N73-72214

Unclas
68872

00/99



POTASSIUM CORROSION TEST LOOP DEVELOPMENT

Quarterly Progress Report 2

EDITED BY E. E. HOFFMAN



prepared for

NATIONAL AERONAUTICS AND SPACE ADMINISTRATION

LEWIS RESEARCH CENTER

Under Contract NAS 3-2547

SPACE POWER AND PROPULSION SECTION

MISSILE AND SPACE DIVISION

GENERAL  ELECTRIC

CINCINNATI 15, OHIO

APR 23 1964

NOTICE

This report was prepared as an account of Government sponsored work. Neither the United States, nor the National Aeronautics and Space Administration (NASA), nor any person acting on behalf of NASA:

- A.) Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or
- B.) Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method or process disclosed in this report.

As used above, "person acting on behalf of NASA" includes any employee or contractor of NASA, or employee of such contractor, to the extent that such employee or contractor of NASA, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with NASA, or his employment with such contractor.

Requests for copies of this report
should be referred to:

National Aeronautics and Space Administration
Office of Scientific and Technical Information
Washington 25, D.C.
Attention: AFSS-A

POTASSIUM CORROSION TEST LOOP DEVELOPMENT

QUARTERLY PROGRESS REPORT 2

Covering the Period
October 15, 1963 through January 15, 1964

Edited by
E. E. Hoffman
Project Manager

Approved by
J. W. Semmel, Jr.
Manager, Materials and Processes

Prepared for

NATIONAL AERONAUTICS AND SPACE ADMINISTRATION

Lewis Research Center

Under Contract NAS3-2547

Technical Management
NASA - Lewis Research Center
T. A. Moss and R. L. Davies

SPACE POWER AND PROPULSION SECTION
MISSILE AND SPACE DIVISION
GENERAL ELECTRIC COMPANY
CINCINNATI, OHIO 45215

TABLE OF CONTENTS

	Page
I. INTRODUCTION	1
II. PROGRAM STATUS	3
1. Loop Design	3
2. Material and Equipment Procurement	3
3. Component Evaluation Test Loop I	4
4. Loop II Fabrication	4
5. Helium Purification System	5
6. Helium Analysis System	7
III. FUTURE WORK	8

LIST OF ILLUSTRATIONS

Figure		Page
1	Isometric of Component Evaluation Test Loop II.	9
2	High Vacuum System (10^{-10} Torr Range) Used with Component Evaluation Test Loop II.	10
3	Component Evaluation Test Loop I Components.	11
4	Component Evaluation Test Loop I.	12
5	Component Evaluation Test Loop I Installed in Vacuum Test Chamber.	13
6.	Component Evaluation Test Loop I and Associated Equipment.	14
7	Vacuum-Purge, Controlled Atmosphere Welding Chamber.	15
8	Vacuum-Purge, Controlled Atmosphere Welding Chamber.	16
9	Temporary Helium Gas Purification Train and Cooler with Brady Apparatus and Dewpoint Cup Attached.	17
10	Helium Analysis System Partially Assembled.	18
11	Helium Analysis System with the Bakeout Oven in Place.	19

POTASSIUM CORROSION TEST LOOP DEVELOPMENT

I INTRODUCTION

This report covers the period, from October 15, 1963 to January 15, 1964, of a program to develop a prototype corrosion test loop for the evaluation of refractory alloys in boiling and condensing potassium environments which simulate projected space electric power systems. The envisioned prototype test consists of a two-loop Cb-lZr facility; sodium will be heated by direct resistance in a primary loop and will be used in a heat exchanger to boil potassium in the secondary, corrosion test loop. Heat rejection for condensation in the secondary loop will be accomplished by radiation in a high vacuum environment. The immediate corrosion test design conditions are shown below; it is expected that the temperatures could be increased by about 400°F when testing is extended to include refractory alloys stronger than Cb-lZr.

1. Boiling temperature, 1900°F
2. Superheat temperature, 2000°F
3. Condensing temperature, 1350°F
4. Subcooling temperature, 800°F
5. Mass flow rate, 20 to 40 lb/hr
6. Vapor velocity, 100 to 150 ft/sec
7. Average heat flux in the potassium boiler -
50,000 to 100,000 BTU/hr ft²

The development program will proceed with the construction and operation of three Cb-lZr test loops, each of which will be used in a sequence of component evaluation and endurance testing. Loop I, a natural convection loop, will be operated for 1,000 hours with liquid sodium at 2200°F to evaluate the electrical power vacuum feed-throughs, thermocouples, the method of attaching the electrodes, the electrical resistivity characteristics of the heater segment, and the use of thermal and electrical insulation. Loop II, a single-phase, forced-circulation loop, will be operated for 2,500 hours with liquid sodium at about 2100°F to evaluate the primary loop EM pump, a flowmeter, flow control and isolation valves, and pressure transducers. The Pre-prototype Corrosion Test Loop, a two-loop system, will include a boiler, turbine simulator, and condenser in addition to the above components. This loop facility will be used to develop and endurance test (2,500 hours) the components required to achieve stable operation at the corrosion test design conditions.

The quarterly reports issued for this program will summarize the status of the work with respect to design considerations, construction procedures, and test results. Detailed topical reports will also be issued to describe each test loop. Additional topical reports will be prepared to cover such areas as materials specifications, purification of potassium and sodium, and inert gas purification and analysis.

II PROGRAM STATUS

1. Loop Design

The design of Component Evaluation Test Loop II, the single-phase, forced-circulation loop in which sodium will be circulated at 2100°F, has been essentially completed. Figure 1 is an isometric drawing of Loop II and indicates the orientation of the principal loop components. The preliminary performance test conducted on the vacuum environmental chamber at manufacturer's plant will be discussed later in this report. All loop components which will come in contact with the sodium are constructed of Cb-1Zr alloy with the exception of the molybdenum alloy (TZM) valve plug and pin. The valve temperature will be maintained below 800°F. A fast response pressure transducer designed so that only refractory alloys are in contact with the alkali metal will be put into Loop II if available prior to the filling of the loop with sodium.

The design of the Pre-prototype Corrosion Test Loop, a two loop system, has been continued during this quarter. Design selections have been made for all of the principal loop components and detail design of the system has begun. A radiation type of preheater will be used to heat the liquid potassium to the saturation temperature. The tube-in-tube, helical, sodium-to-potassium boiler will include a wire-wrapped rod type of insert in the entrance region of the boiler. The turbine simulator will consist of 10 pairs of nozzles and blades in series, sized to give a vapor velocity of 1,000 feet per second in the nozzle throat and a quality of 88%. Potassium flow in this system will be approximately 40 pounds per hour.

2. Material and Equipment Procurement

Most of the Cb-1Zr alloy, with the exception of the 200 feet of 3/8-inch OD tubing, which will be used in the construction of Loop II and the Pre-prototype Loop has been received. The inspection of Cb-1Zr alloy is proceeding and, in general, the results obtained have satisfied the materials specification requirements of the program.

The environmental test chamber for Loop II, which has inside working dimensions of 54 inches in height x 24 inches in diameter, was received and installed at General Electric in mid-January. This equipment is shown in Figure 2. Prior to shipment, the system successfully passed the preliminary acceptance test at the manufacturer's plant. A pressure of 4.1×10^{-10} torr was achieved in less than 24 hours following a 30-minute exposure to air. This pressure was obtained without the use of the titanium sublimation pumps which are to be used to handle peak outgassing loads.

The construction of the 128-inch high x 48-inch diameter vacuum chamber for the Pre-prototype Loop is nearly complete, and the system should be shipped to General Electric in February.

3. Component Evaluation Test Loop I

The construction, filling, and installation of Loop I was completed during the last quarter. A number of the Loop I components are shown in Figure 3. Prior to welding the loop and annealing these weldments, equipment qualification tests were conducted with Cb-1Zr alloy specimens. All weld specimens passed the requirements of specification SPPS-3B entitled, "Welding of Columbium - 1% Zirconium Alloy by the Inert-Gas Tungsten Arc Process."

The fabricated loop is shown in Figure 4. Following fabrication, the loop was helium leak checked and baked out at 250°F prior to filling the loop with 112 grams of purified sodium. An in-line sampler was used to retain a portion of the hot-trapped sodium during the filling of the loop. The sodium was found to contain 20 ppm oxygen as determined by seven analyses using the mercury amalgamation procedure. The standard deviation for this method is $\pm 2.5 \mu$ gm oxygen as determined in this laboratory on potassium. Insufficient data are available at this time to establish the standard deviation for sodium.

Loop I was then installed in the vacuum test chamber which was shown in the first progress report on this program⁽¹⁾. The instrumented and insulated loop is shown mounted in the test chamber in Figure 5, and the associated equipment, including the partial pressure analyzer, power supply, temperature controller, and recording instruments, are shown in Figure 6.

4. Loop II Fabrication

Prior to the welding of Loop II components, a preliminary qualification test of the welding equipment was conducted according to requirements defined in Specification SPPS-3C. This specification requires that the inert gas be purified to contain less than 1 ppm active impurities by volume and that the contamination of the weld metal be held to less than 50 ppm oxygen, 50 ppm nitrogen, 10 ppm carbon, and 5 ppm hydrogen. (The mass spectrometer, helium analysis system which will eventually be used to monitor the gas purity is not yet in operation, and its status will be discussed in more detail below. Preliminary monitoring of the purified helium used to back-fill the chamber is now being conducted with the Brady apparatus to determine the oxygen concentration and

(1) Potassium Corrosion Test Loop Development, Quarterly Progress Report 1, Covering the Period July 15, 1963 through October 15, 1963, NASA Contract NAS3-2547.

a dewpoint cup to determine the moisture concentration.) For the qualification test, the chamber was evacuated to less than 1×10^{-5} torr and had a leak rate of 2.3 microns per hour prior to filling with helium (99.99% purity) which was passed through the Linde Type 13X molecular sieve. Hot trapping and analysis of the helium was not conducted for this equipment qualification test. The results of chemical analyses of the weld metal and post-weld annealed specimens satisfied the requirements of Specification SPPS-3C and are compared with the base material and filler wire in Table I.

The welding chamber in which these tests were conducted and in which Loop II and the Pre-prototype Loop will be constructed is shown in Figures 7 and 8. No field welds will be used in the fabrication of Loop II and the Pre-prototype Loop I. The large welding tank volume required to accommodate the loops during final assembly and subsequent modification, if required, is provided by the extension tank shown in Figure 8.

The first weld on the Cb-1Zr EM pump for Loop II was made in December. Control weld bend specimens were prepared prior to and following welding the pump components as required by the welding specification.

The Cb-1Zr bellows to be used in the construction of the isolation and control valves of Loop II and the Pre-prototype Loop have been fabricated. The bellows were fabricated by a hydraulic process by Standard-Thomson Corporation and although some failures occurred, 35 bellows of 71 attempted were found to be helium leak tight by the vendor. Additional quality assurance tests will be conducted on the bellows before they are shipped to Hoke, Inc., the valve manufacturer.

The machining of the pressure transducer components by the Taylor Instrument Company has been completed and the parts have been shipped. The welding of the pressure transducer parts constructed of Cb-1Zr alloy as well as all other Cb-1Zr loop components will be performed in the welding chamber described above or by electron beam welding at General Electric.

5. Helium Purification System

During the past quarter the helium purification system was completed, attached to the welding chamber, and used successfully in the welding of the EM pump as noted above. The temporary system used to purify, cool, and analyze the helium is shown in Figure 9. The gas cooling capability was found to be adequate at flow rates up to 750 SCFH. During the backfills for welding of the EM pump, the titanium hot trap was at 1400° - 1450°F and the flow rate used was about 200 SCFH. Both oxygen and water were measured at less than 0.6 ppm in the helium used to fill the welding chamber.

TABLE I

RESULTS OF PRELIMINARY WELDING AND ANNEALING
QUALIFICATION TESTS* WITH THE Cb-1Zr ALLOY

<u>Condition</u>	<u>Concentration (ppm)</u>			
	<u>O</u>	<u>N</u>	<u>H</u>	<u>C</u>
1. Base metal analysis by vendor	130	85	1	50
2. Base metal analysis by General Electric	142	22	2	30, 40
3. Filler wire	59	25	1	40
4. Weld metal of this Qualification Test	106, 112	34, 41	2, 3	40
5. Base metal heat treated 1 hour at 2200° F in vacuum	138	44	2	10, 20

* Welding and annealing in accordance to Specification SPPS-3C with the exception of the helium purification and analysis procedure.

During one of the preliminary gas filling operations, it was discovered that the titanium hot trap was producing "smoke" which was subsequently identified as primarily magnesium originating from the titanium sponge which contained up to 0.4% magnesium. This "smoke" has been eliminated by replacing the titanium sponge with titanium turnings.

6. Helium Analysis System

The mass spectrometer, helium analysis system has been completely assembled. On initial pump-down, a vacuum of 5×10^{-8} torr was achieved after three days of pumping on the unbaked system with only the glass trap cooled with liquid nitrogen. A thorough bakeout of the system is in progress.

Figure 10 is a photograph of the partially assembled sampling and analysis system. In the foreground are the mass spectrometer analyzer tube and magnet. A schematic diagram of the system was shown previously⁽¹⁾. Figure 11 shows the completely assembled system with the bakeout oven in place, enclosing the components which are shown in Figure 10. The glass cold trap is immersed in a Dewar flask containing liquid nitrogen. Above this is the metal cold trap which, is enclosed by the heating mantle in the photograph. The mercury diffusion pump and foreline system are also visible behind the cold trap. Controls for the partial pressure analyzer, ionization gauge, thermocouple gauge, and pump heater are located on the instrument cart shown in Figure 11. During the bakeout procedure, the recorder monitors the temperature indicated by five thermocouples attached to various components.

The bakeout procedure will be completed in the near future, and the mass spectrum of the residual gases in the system will be investigated. The system should then be ready for analysis of the welding chamber gases.

(1) Potassium Corrosion Test Loop Development, Quarterly Progress Report 1, Covering the Period July 15, 1963 through October 15, 1963, NASA Contract NAS3-2547.

III FUTURE WORK

The detailed drawings, filling procedure, and test plan for Component Evaluation Test Loop II will be submitted to NASA for approval. The detailing of Pre-prototype Loop components will continue.

A final acceptance test will be conducted at General Electric on the 24-inch diameter x 54-inch high vacuum test chamber. The 48-inch diameter x 128-inch high environmental test facility for the Pre-prototype Loop will be installed and tested.

Test Loop I will be placed in operation following baking of the vacuum test chamber. A partial pressure analyzer will be used to monitor the concentration of residual gases in the test environment.

The fabrication of Loop II will proceed rapidly during the next quarter. The construction of the Hoke valves, the EM pump and the Taylor Instrument Company pressure transducers will be completed during this period.

The bakeout procedure for the helium analysis system will be completed and the mass spectrum of the residual gases will be investigated. The system will then be ready for analysis of the welding chamber gas.




Figure 1. Isometric of Component Evaluation Test Loop II. (C64021610)




Figure 2. High Vacuum System (10^{-10} Torr Range) Used with Component Evaluation Test Loop II. The Chamber is 24 Inches in Diameter and 54 Inches High and Incorporates a 1,000 l/sec Getter-Ion Pump and a 10,000 l/sec Titanium Sublimation Pump. A 22-Inch High Spool Piece for Supporting the Loop is Shown in Place Between the Upper and Lower Portions of the Vacuum Chamber. (C64011410)




Figure 3. Component Evaluation Test Loop I Components. (C63102205)




Figure 4. Component Evaluation Test Loop I. (C63121903)




Figure 5. Component Evaluation Test Loop I Installed in Vacuum Test Chamber. (C64012330)




Figure 6. Component Evaluation Test Loop I and Associated Equipment.
(C64012331)




Figure 7. Vacuum-Purge, Controlled Atmosphere Welding Chamber, 3 Feet in Diameter x 6 Feet Long, Equipped with a 10-Inch Diameter Oil Diffusion Pump Capable of Attaining a Pumping Speed of 4100 l/sec at a Pressure of 1×10^{-5} Torr. (C63120630)




Figure 8. Vacuum-Purge, Controlled Atmosphere Welding Chamber, 3 Feet in Diameter x 6 Feet Long, Equipped with a 10-Inch Diameter Oil Diffusion Pump Capable of Attaining a Pumping Speed of 4100 l/sec at a Pressure of 1×10^{-5} Torr. An Extension to the Chamber, 8 Feet in Diameter x 6 Feet Long, is Shown in Place. (C63120631)




Figure 9. Temporary Helium Gas Purification Train and Cooler with Brady Apparatus and Dewpoint Cup Attached. (C63122030)




Figure 10. Helium Analysis System Partially Assembled. (C63122028)



Figure 11. Helium Analysis System with the Bakeout Oven in Place.
(C64011609)

DISTRIBUTION

DISTRIBUTION LIST

National Aeronautics and Space Administration
Washington, D.C., 20546
Attention: Walter C. Scott
 James J. Lynch (RN)
 George C. Deutsch (RR)

National Aeronautics and Space Administration
Scientific and Technical Information Facility
Box 5700
Bethesda 14, Maryland
Attention: NASA Representative
 (2 copies + 2 reproducibles)

National Aeronautics and Space Administration
Ames Research Center
Moffet Field, California
Attention: Librarian

National Aeronautics and Space Administration
Goddard Space Flight Center
Greenbelt, Maryland
Attention: Librarian

National Aeronautics and Space Administration
Langley Research Center
Hampton, Virginia
Attention: Librarian

National Aeronautics and Space Administration
Lewis Research Center
21000 Brookpark Road
Cleveland 35, Ohio, 44135
Attention: Librarian MS 3-7
 Dr. Bernard Lubarsky MS 86-1
 Roger Mather MS 86-5
 G. M. Ault MS 105-1
 John E. Dilley MS 86-1
 T. A. Moss MS 86-5
 R. L. Davies MS 86-5 - 5 copies
 Dr. Louis Rosenblum MS 106-1
 Technology Utilization Officer MS 3-16

National Aeronautics and Space Administration
Manned Spacecraft Center
Houston 1, Texas
Attention: Librarian

National Aeronautics and Space Administration
George C. Marshall Space Flight Center
Huntsville, Alabama, 35812
Attention: Librarian

National Aeronautics and Space Administration
Jet Propulsion Laboratory
4800 Oak Grove
Pasadena, California, 91103
Attention: Librarian

National Aeronautics and Space Administration
Western Operations Office
150 Pico Boulevard
Santa Monica, California, 90406
Attention: John Keeler

National Bureau of Standards
Washington 25, D. C.
Attention: Librarian

Aeronautical Systems Division
Wright Patterson Air Force Base, Ohio
Attention: Charles Armbruster ASRPP-10
T. Cooper
Librarian
George M. Glenn

Army Ordnance Frankford Arsenal
Bridgesburg Station
Philadelphia 37, Pennsylvania
Attention: Librarian

Bureau of Mines
Albany, Oregon
Attention: Librarian

Bureau of Ships
Department of the Navy
Washington 25, D. C.
Attention: Librarian

Bureau of Weapons
Research and Engineering
Material Division
Washington 25, D. C.
Attention: Librarian

U.S. Atomic Energy Commission
P.O. Box 1102
East Hartford, Connecticut
Attention: C. E. McColley
CANEL Project Office

U.S. Atomic Energy Commission
Technical Reports Library
Washington 25, D. C.
Attention: J. M. O'Leary

U.S. Atomic Energy Commission
Germantown, Maryland
Attention: Col. E. L. Douthett
H, Rothen
Major Gordon Dicker
SNAP 50/SPUR Project Office
Socrates Christopher

U.S. Atomic Energy Commission
Technical Information Service Extension
P.O. Box 62
Oak Ridge, Tennessee - 3 copies

U.S. Atomic Energy Commission
Washington 25, D. C.
Attention: M. J. Whitman

Argonne National Laboratory
9700 South Cross Avenue
Argonne, Illinois
Attention: Librarian

Brookhaven National Laboratory
Upton, Long Island, New York
Attention: Librarian

Oak Ridge National Laboratory
Oak Ridge, Tennessee
Attention: W. C. Thurber
Dr. A. J. Miller
Librarian
J. H. DeVan
G. Goldberg

Office of Naval Research
Power Division
Washington 25, D. C.
Attention: Librarian

U.S. Naval Research Laboratory
Washington 25, D. C.
Attention: Librarian

Advanced Technology Laboratories
Division of American Standard
360 Whisman Road
Mountain View, California
Attention: Librarian

Aerojet-General Corporation
P.O. Box 296
Azusa, California, 91703
Attention: Librarian
R. S. Carey

Aerojet General Nucleonics
P.O. Box 77
San Ramon, California
Attention: Librarian

AiResearch Manufacturing Company
Sky Harbor Airport
402 South 35th Street
Phoenix, Arizona
Attention: Librarian
E. A. Kovacevich

AiResearch Manufacturing Company
9851-9951 Sepulveda Boulevard
Los Angeles 45, California
Attention: Librarian

Allis Chalmers
Atomic Energy Division
Milwaukee, Wisconsin
Attention: Librarian

Allison-General Motors
Energy Conversion Division
Indianapolis, Indiana
Attention: Librarian

AMF Atomics
140 Greenwich Avenue
Greenwich, Connecticut
Attention: Librarian

Armour Research Foundation
10 W. 35th Street
Chicago 16, Illinois
Attention: Librarian

Atomics International
8900 DeSoto Avenue
Canoga Park, California
Attention: Librarian

AVCO
Research and Advanced Development Department
201 Lowell Street
Wilmington, Massachusetts
Attention: Librarian

Babcock and Wilcox Company
Research Center
Alliance, Ohio
Attention: Librarian

Battelle Memorial Institute
505 King Avenue
Columbus, Ohio
Attention: Librarian

The Bendix Corporation
Research Laboratories Division
Southfield, Detroit 1, Michigan
Attention: Librarian

The Boeing Company
Seattle, Washington
Attention: Librarian

Brush Beryllium Company
Cleveland, Ohio
Attention: Librarian

Carborundum Company
Niagara Falls, New York
Attention: Librarian

Chance Vought Aircraft, Incorporated
P.O. Box 5907
Dallas 22, Texas
Attention: Librarian

Climax Molybdenum Company of Michigan
Detroit, Michigan
Attention: Librarian

Convair Astronautics
5001 Kerrny Villa Road
San Diego 11, California
Attention: Librarian

Crucible Steel Company of America
Pittsburgh, Pennsylvania
Attention: Librarian

Curtiss-Wright Corporation
Research Division
Tuehanna, Pennsylvania
Attention: Librarian

Douglas Aircraft Company
Santa Monica, California
Attention: Librarian

E. I. duPont de Nemours and Company, Inc.
Wilmington 98, Delaware
Attention: Librarian
E. M. Mahla

Electro-Optical Systems, Incorporated
Advanced Power Systems Division
Pasadena, California
Attention: Librarian

Fansteel Metallurgical Corporation
North Chicago, Illinois
Attention: Librarian

Firth Sterling, Incorporated
McKeesport, Pennsylvania
Attention: Librarian

Ford Motor Company
Aeronutronics
Newport Beach, California
Attention: Librarian

General Atomic
John Jay Hopkins Laboratory
P.O. Box 608
San Diego 12, California
Attention: Librarian

General Electric Company
Atomic Power Equipment Division
P.O. Box 1131
San Jose, California
Attention: Librarian

General Electric Company
Missile and Space Vehicle Department
3198 Chestnut Street
Philadelphia 4, Pennsylvania
Attention: Librarian

General Electric Company
P.O. Box 100
Richland, Washington, 99352
Attention: Technical Information Operation
Dr. T. T. Claudson

General Electric Company
Vallecitos Atomic Laboratory
Pleasanton, California
Attention: Librarian

General Dynamics/Fort Worth
P.O. Box 748
Fort Worth, Texas
Attention: Librarian

General Motors Corporation
Allison Division
Indianapolis 6, Indiana
Attention: Librarian

Grumman Aircraft
Bethpage, New York
Attention: Librarian

Hamilton Standard
Division of United Aircraft Corporation
Windsor Locks, Connecticut
Attention: Librarian

Hughes Aircraft Company
Engineering Division
Culver City, California
Attention: Librarian

Lockheed Georgia Company
Division, Lockheed Aircraft Company
Marietta, Georgia
Attention: Librarian

Lockheed Missiles and Space Division
Lockheed Aircraft Corporation
Sunnyvale, California
Attention: Librarian

Los Alamos Scientific Laboratory
University of California
Los Alamos, New Mexico
Attention: Librarian

Marquardt Aircraft Company
P.O. Box 2013
Van Nuys, California
Attention: Librarian

The Martin Company
Baltimore 3, Maryland
Attention: Librarian

The Martin Company
Nuclear Division
P.O. Box 5042
Baltimore 20, Maryland
Attention: Librarian

Martin Marietta Corporation
Metals Technology Laboratory
Wheeling, Illinois

Massachusetts Institute of Technology
Cambridge 39, Massachusetts
Attention: Librarian

Materials Research Corporation
Orangeburg, New York
Attention: Librarian

McDonnell Aircraft
St. Louis, Missouri
Attention: Librarian

MSA Research Corporation
Callery, Pennsylvania
Attention: Librarian

National Research Corporation
405 Industrial Place
Newton, Massachusetts
Attention: Librarian

North American Aviation
Los Angeles Division
Los Angeles 9, California
Attention: Librarian

Pratt and Whitney Aircraft
400 Main Street
East Hartford 8, Connecticut
Attention: Librarian

Pratt and Whitney Aircraft
CANEL
P.O. Box 611
Middletown, Connecticut
Attention: Librarian - 2 copies

Republic Aviation Corporation
Farmingdale, Long Island, New York
Attention: Librarian

Rocketdyne
Canoga Park, California
Attention: Librarian

Solar
2200 Pacific Highway
San Diego 12, California
Attention: Librarian

Southwest Research Institute
8500 Culebra Road
San Antonio 6, Texas
Attention: Librarian

Superior Tube Company
Morristown, Pennsylvania
Attention: Mr. A. Bounds

Sylvania Electrics Products, Inc.
Chem. and Metallurgical
Towanda, Pennsylvania
Attention: Librarian

Temescal Metallurgical
Berkley, California
Attention: Librarian

Thompson Ramo Wooldridge, Inc.
Caldwell Research Center
23555 Euclid Avenue
Cleveland, Ohio, 44117
Attention: Librarian
G. J. Guarnieri

Thompson Ramo Wooldridge, Inc.
New Devices Laboratories
7209 Platt Avenue
Cleveland, Ohio, 44104
Attention: Librarian

Union Carbide Stellite Corporation
Kokomo, Indiana
Attention: Librarian

Union Carbide Nuclear Company
P.O. Box X
Oak Ridge, Tennessee
Attention: X-10 Laboratory Records Department - 2 copies

United Nuclear Corporation
Five New Street
White Plains, New York
Attention: Librarian

Universal Cyclops Steel Corporation
Refradomit Division
Bridgeville, Pennsylvania
Attention: C. P. Mueller

University of Michigan
Department of Chemical and Metallurgical Engineering
Ann Arbor, Michigan
Attention: Librarian

Vought Astronautics
P.O. Box 5907
Dallas 22, Texas
Attention: Librarian

Wah Chang Corporation
Albany, Oregon
Attention: Librarian

Westinghouse Electric Corporation
Astronuclear Laboratory
P.O. Box 10864
Pittsburgh 36, Pennsylvania
Attention: Librarian
R. T. Begley

Westinghouse Electric Corporation
Materials Manufacturing Division
RD #2 Box 25
Blairsville, Pennsylvania
Attention: F. L. Orell
Librarian

Westinghouse Electric Corporation
Aerospace Electrical Division
Wapak Road
Lima, Ohio
Attention: Paul Kueser

Wolverine Tube Division
Calumet and Hecla Incorporated
17200 Southfield Road
Allen Park, Michigan
Attention: Mr. Eugene F. Hill

American Machine and Foundry Company
Alexandria Division
1025 North Royal Street
Alexandria, Virginia
Attention: Librarian

Douglas Aircraft Company, Inc.
Missile and Space Systems Division
300 Ocean Park Boulevard
Santa Monica, California
Attention: Librarian

Union Carbide Corporation
Parma Research Center
Technical Information Service
P.O. Box 6116
Cleveland, Ohio, 44101

Westinghouse Electric Corporation
Aerospace Electrical Division
Lima, Ohio
Attention: Librarian

Westinghouse Electric Corporation
Research and Development Laboratory
Pittsburgh 35, Pennsylvania

Ertel-McCullough, Inc.
301 Industrial Way
San Carlos, California
Attention: Dr. Leonard Reed